NAME OF WORK : IMPROVEMENTS AND RESTORATION OF ROADS IN WARD NO. 06 (PACKAGE 02) (PACKAGE CONSISTS OF 11 WORKS).

EMB

Second and Part Bill

Measurement Sheet

(Book No : 02)

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Improvements and Restoration of Roads in Ward No.06 (Package No -02) (Package Consists of 11 works)

MEASUREMENT SHEET

Measurements Taken On :

Second And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
Item no.04		Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, including cost of all materials, labour, HOM of machinery, curing complete as per specifications, and as per the directions of the Engineer-in-charge of the work										
			Cum									
		Vide Total executed Quantity from premeasuremet Page no. 01402								508.85		
		Total Executed Quantity								508.85		
		Tender Quantity								873.18		
		DPQ Quantity Paid in 1st RA Bill								316.47		
		Now to be paid Quantity								192.38	5620.00	1081176.00
Item no.05		Providing laying plain/ reinforced cement concrete for side Drains Using M20 nominal mix Concrete with OPC at 300kgs.With 20mm and Down size granite metal coarse aggregate at 0.69cum and fine aggregate at 0.43cum Machne mixed, well compacted for wall and Bottom including centering shuttering,cost of materials,HOM of Machinery,Curing Etc.,Complete Excluding cost of Steel as per morth MORTH specification No. 1500, 1700, 2200. Including Cost of material, Labour, HOM complete as per Specification- and as per the directions of the Engineer-in-charge of the work										
		Total Executed Quantity Recorded in 1st RA Bill								388.34		
		Tender Quantity								229.26		
		Quantity Upto 125%								286.58		
		Quantity Above 125%								101.77		
		DPQ Quantity Paid in 1st RA Bill								229.26		
		Now to be paid Quantity										
		Reserved Qnty in 1st RA Bill to be Released (159.08)										
		Quantity Upto 125%								57.32	7425.00	425601.00
		Quantity Above 125% 101.76								101.77	6950.42	707344.00
Item no.06		Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. and as per the directions of the Engineer-in-charge of the work										
			Tonne									
		Total Executed Quantity Recorded in 1st RA Bill								31.11		
		Tender Quantity								14.94		
		Quantity Upto 125%								18.68		
		Quantity Above 125%								12.44		
		DPQ Quantity Paid in 1st RA Bill								14.94		
		Now to be paid Quantity										
		Reserved Qnty in 1st RA Bill to be Released (16.17)										
		Quantity Upto 125%								3.74	80500.00	301070.00
		Quantity Above 125% 12.43								12.44	114798.52	1428094.00
Item no.08		Providing and Fixing pre cast covering Slab 250mm thick made out of CC 1:2:4 and jelly 20mm Down size with steel reinforcement including form work,curing,including cost of alll materials, labour,hire charges of machinery, loading, unloading, lead and lift,transportation etc ,complete. and as per the directions of the Engineer-in-charge of the work										
Measurements taken on												
		Total Executed Quantity Recorded in 1st RA Bill								253.32		
		Tender Quantity								76.44		
		Quantity Upto 125%								95.55		
		Quantity Above 125%								157.77		
		DPQ Quantity Paid in 1st RA Bill								76.44		
		Now to be paid Quantity										
		Reserved Qnty in 1st RA Bill to be Released (176.88)										
		Quantity Upto 125%								19.11	5425.00	103672.00
		Quantity Above 125%								157.77	5472.18	863346.00

Contractor

CIVIL Pro Sig..... Date..... BANGALORE PMC

Assistant Engineer

Assistant executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
Item no.09		Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1.00 km and complete as per specifications and as per the directions of the Engineer-in-charge of the work										
		Cum										
		Vide Total executed Quantity from premeasuremet Page no. 03 to 13								7688.47		
		Total Executed Quantity								7688.47		
		Tender Quantity								13432.20		
		DPQ Quantity Paid in 1st RA Bill								5289.77		
		Now to be paid Quantity								2398.70	57.00	136726.00
Item No.10		Supplying and laying Sand / Crushed Sand and as per the directions of the Engineer-in-charge of the work										
		Cum										
		Vide Total executed Quantity from premeasuremet Page no. 14 to 19								3348.77		
		Total Executed Quantity								3348.77		
		Tender Quantity								6192.38		
		DPQ Quantity Paid in 1st RA Bill								2644.88		
		Now to be paid Quantity								703.89	1500.00	1055835.00
Item No.11		Extra for watering the earth to bring the earth upto required optimum moisture content manually including cost of all labour complete as per specifications. and as per the directions of the Engineer-in-charge of the work										
		Cum										
		Vide Total executed Quantity from premeasuremet Page no. 20 to 25								3348.77		
		Total Executed Quantity								3348.77		
		Tender Quantity								6192.38		
		DPQ Quantity Paid in 1st RA Bill								2644.88		
		Now to be paid Quantity								703.89	13.00	9151.00
Item No.12		Scarifying bituminous course 50mm to 75mm thick along with premix carpet / surface dressing by road roller attached with scarifier without disturbing the base and stacking the debris including cost of all labour charges, HOM of machineries complete as per specifications. and as per the directions of the Engineer-in-charge of the work										
		Sqm										
		Vide Total executed Quantity from premeasuremet Page no. 26 to 28								28791.76		
		Total Executed Quantity								28791.76		
		Tender Quantity								47174.80		
		DPQ Quantity Paid in 1st RA Bill								20301.83		
		Now to be paid Quantity								8489.93	41.50	352332.00
Item No.13		Compaction of original ground by mechanical means including filling in depression occuring during rolling including cost of all labour, HOM complete as per specifications. and as per the directions of the Engineer-in-charge of the work										
		Sqm										
		Vide Total executed Quantity from premeasuremet Page no. 29 to 33								32807.19		
		Total Executed Quantity								32807.19		
		Tender Quantity								52979.70		
		DPQ Quantity Paid in 1st RA Bill								20301.83		
		Now to be paid Quantity								12505.36	6.50	81285.00
Item No.14		Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications and as per the directions of the Engineer-in-charge of the work										
		Cum										
		Vide Total executed Quantity from premeasuremet Page no. 34 to 44								9412.94		
		Total Executed Quantity								9412.94		
		Tender Quantity								14769.00		
		DPQ Quantity Paid in 1st RA Bill								6264.44		
		Now to be paid Quantity								3148.50	2002.00	6303297.00
Item No.15		Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WMM including cleaning of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per specifications and as per the directions of the Engineer-in-charge of the work										
		Sqm										
		Vide Total executed Quantity from premeasuremet Page no. 45 to 60								36601.51		
		Total Executed Quantity								36601.51		
		Tender Quantity								48043.30		

Contractor

CIVIL Pro
Sig.....
Date.....
BANGALORE

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Len (...)	...th Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		DPQ Quantity Paid in 1st RA Bill						4883.71		
		Now to be paid Quantity						31717.80	34.00	1078405.00
Item No.16		Providing and laying bituminous macadam on prepared surface with crushed coarse aggregates as per design mix formula for base / binding course including loading of aggregates with F.E. loader, hot mixing of stone aggregates and bitumen in hot mix plant, transporting the mixed material in tipper to paver and laying mixed materials with paver finisher to the required level and grade, rolling by smooth wheeled, vibratory & tandem rollers to achieve the desired density, but excluding cost of primer / tack coat including lead, lift and cost of all materials, labour, HOM of machineries complete as per specifications. and as per the directions of the Engineer-in-charge of the work								
			Cum							
		Vide Total executed Quantity from premeasuremet Page no. 61 to 75						1830.08		
		Total Executed Quantity						1830.08		
		Tender Quantity						2402.16		
		DPQ Quantity Paid in 1st RA Bill						244.19		
		Now to be paid Quantity						1585.89	6046.58	9589211.00
Item No.17		Providing and applying tack coat using 80/100 grade bitumen(VG10) on the prepared black topped surfaces at 2.5 kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM complete as per specifications and as per the directions of the Engineer-in-charge of the work								
			Sqm							
		Vide Total executed Quantity from premeasuremet Page no. 76 to 93						36948.09		
		Total Executed Quantity						36948.09		
		Tender Quantity						50233.26		
		DPQ Quantity Paid in 1st RA Bill						4883.71		
		Now to be paid Quantity 32064.38						32064.39	12.85	412027.00
Item No.18		Providing and laying bituminous concrete using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications and as per the directions of the Engineer-in-charge of the work 412027.00								
Measurements taken on										
		Quantity Measured in 1st RA Bill						195.35		
		Present Bill Measurement								
		Defence Layout								
		2nd Cross Road (W0922), 1st Stage								
		W-E								
0.00	15.00		Cum	1	15.00	7.70	5.10	6.40	0.04	3.84
15.00	30.00		Cum	1	15.00	5.10	5.10	5.10	0.04	3.06
30.00	45.00		Cum	1	15.00	5.10	5.35	5.23	0.04	3.14
45.00	60.00		Cum	1	15.00	5.35	5.05	5.20	0.04	3.12
60.00	75.00		Cum	1	15.00	5.05	4.65	4.85	0.04	2.91
75.00	90.00		Cum	1	15.00	4.65	5.10	4.88	0.04	2.93
90.00	105.00		Cum	1	15.00	5.10	5.00	5.05	0.04	3.03
105.00	120.00		Cum	1	15.00	5.00	5.20	5.10	0.04	3.06
120.00	135.00		Cum	1	15.00	5.20	5.95	5.58	0.04	3.35
135.00	150.00		Cum	1	15.00	5.95	5.05	5.50	0.04	3.30
150.00	165.00		Cum	1	15.00	5.05	5.10	5.08	0.04	3.05
165.00	180.00		Cum	1	15.00	5.10	5.50	5.30	0.04	3.18
180.00	192.40		Cum	1	12.40	5.50	5.70	5.60	0.04	2.78
192.40	195.00		Cum	1	2.60	4.50	4.40	4.45	0.04	0.46
195.00	199.20		Cum	1	4.20	4.40	4.30	4.35	0.04	0.73
199.20	210.00		Cum	1	10.80	4.80	5.00	4.90	0.04	2.12
210.00	225.00		Cum	1	15.00	5.00	4.90	4.95	0.04	2.97
225.00	233.20		Cum	1	8.20	4.90	4.90	4.90	0.04	1.61
		4th Cross Road (W1377)								
		(S-N)								
0.00	15.00		Cum	1	15.00	5.25	5.60	5.43	0.04	3.26
15.00	30.00		Cum	1	15.00	5.60	6.35	5.98	0.04	3.59
30.00	36.70		Cum	1	6.70	6.35	6.45	6.40	0.04	1.72

57.17

CGC PROJECTS PVT. LTD. Contractor

CIVIL Pro Sig..... Date..... BANGALORE

Assistant Engineer 02.06.2023

Assistant executive Engineer 02/06

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		3rd Cross Road (W1375)										
		(S-N)										
0.00	15.00		Cum	1	15.00	5.25	5.15	5.20	0.04	3.12		
15.00	30.00		Cum	1	15.00	5.15	5.80	5.48	0.04	3.29		
30.00	37.10		Cum	1	7.10	5.80	6.35	6.08	0.04	1.73		
		2nd Cross Road (W1373)										
		(N-S)										
0.00	15.00		Cum	1	15.00	4.60	4.65	4.63	0.04	2.78		
15.00	30.00		Cum	1	15.00	4.65	5.25	4.95	0.04	2.97		
30.00	35.80		Cum	1	5.80	5.25	5.40	5.33	0.04	1.24		
		1st Cross Road (W0918)										
		(S-N)										
0.00	15.00		Cum	1	15.00	6.15	5.45	5.80	0.04	3.48		
15.00	30.00		Cum	1	15.00	5.45	6.00	5.73	0.04	3.44		
30.00	37.60		Cum	1	7.60	6.00	6.10	6.05	0.04	1.84		
		2nd Stage From Aruna Enclave Apartment (W0912										
0.00	4.00		Cum	1	4.00	7.20	5.60	6.40	0.04	1.02		
4.00	15.00		Cum	1	11.00	5.60	6.35	5.98	0.04	2.63		
15.00	30.00		Cum	1	15.00	6.35	6.25	6.30	0.04	3.78		
30.00	45.00		Cum	1	15.00	6.25	6.40	6.33	0.04	3.80		
45.00	54.80		Cum	1	9.80	6.40	6.15	6.28	0.04	2.46		
54.80	60.00		Cum	1	5.20	6.60	7.15	6.88	0.04	1.43		
60.00	62.80		Cum	1	2.80	7.15	7.15	7.15	0.04	0.80		
62.80	75.00		Cum	1	12.20	6.10	6.65	6.38	0.04	3.11		
75.00	90.00		Cum	1	15.00	6.65	6.55	6.60	0.04	3.96		
90.00	105.00		Cum	1	15.00	6.55	7.10	6.83	0.04	4.10		
105.00	108.80		Cum	1	3.80	7.10	6.95	7.03	0.04	1.07		
108.80	120.00		Cum	1	11.20	6.15	6.35	6.25	0.04	2.80		
120.00	135.00		Cum	1	15.00	6.35	6.15	6.25	0.04	3.75		
135.00	145.00		Cum	1	10.00	6.15	6.70	6.43	0.04	2.57		
145.00	154.70		Cum	1	9.70	6.70	6.80	6.75	0.04	2.62		
154.70	165.00		Cum	1	10.30	6.25	6.40	6.33	0.04	2.61		
165.00	180.00		Cum	1	15.00	6.40	7.15	6.78	0.04	4.07		
180.00	184.20		Cum	1	4.20	7.15	7.90	7.53	0.04	1.26		
		4th Cross Road (W1371)										
		(S-N)										
0.00	15.00		Cum	1	15.00	6.20	5.40	5.80	0.04	3.48		
15.00	30.00		Cum	1	15.00	5.40	6.05	5.73	0.04	3.44		
30.00	40.40		Cum	1	10.40	6.05	6.30	6.18	0.04	2.57		
		3rd Cross Road (W1369)										
		(S-N)										
0.00	15.00		Cum	1	15.00	6.55	6.70	6.63	0.04	3.98		
15.00	30.00		Cum	1	15.00	6.70	6.40	6.55	0.04	3.93		
30.00	43.40		Cum	1	13.40	6.40	6.20	6.30	0.04	3.38		
		2nd Cross Road (W1367)										
		(S-N)										
0.00	15.00		Cum	1	15.00	6.45	6.40	6.43	0.04	3.86		
15.00	30.00		Cum	1	15.00	6.40	6.50	6.45	0.04	3.87		
30.00	45.00		Cum	1	15.00	6.50	6.40	6.45	0.04	3.87		
45.00	46.50		Cum	1	1.50	6.40	6.30	6.35	0.04	0.38		
		1st Cross Road (W1365)										
		(S-N)										
0.00	10.40		Cum	1	10.40	5.10	5.75	5.43	0.04	2.26		
10.40	15.00		Cum	1	4.60	5.10	4.75	4.93	0.04	0.91		
15.00	23.50		Cum	1	8.50	4.75	4.70	4.73	0.04	1.61		

109.20

Contractor

CIVIL Pro Sig..... Date..... BANGALORE PMC

Assistant Engineer 02.06.2023

Assistant executive Engineer 02/06

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		Dasarahalli Extension										
		#37 DNR Residency Road (W0589)										
		(W-E)										
0.00	3.60		Cum	1	3.60	7.00	7.90	7.45	0.04	1.07		
3.60	6.00		Cum	1	2.40	7.90	6.85	7.38	0.04	0.71		
6.00	15.00		Cum	1	9.00	6.85	6.10	6.48	0.04	2.33		
15.00	28.30		Cum	1	13.30	6.10	6.00	6.05	0.04	3.22		
		(S-N)										
0.00	3.00		Cum	1	3.00	7.90	5.75	6.83	0.04	0.82		
3.00	15.00		Cum	1	12.00	5.75	6.05	5.90	0.04	2.83		
15.00	30.00		Cum	1	15.00	6.05	6.10	6.08	0.04	3.65		
30.00	45.00		Cum	1	15.00	6.10	6.00	6.05	0.04	3.63		
45.00	60.00		Cum	1	15.00	6.00	6.50	6.25	0.04	3.75		
60.00	75.00		Cum	1	15.00	6.50	6.55	6.53	0.04	3.92		
75.00	90.00		Cum	1	15.00	6.55	6.15	6.35	0.04	3.81		
90.00	105.00		Cum	1	15.00	6.15	5.95	6.05	0.04	3.63		
105.00	120.00		Cum	1	15.00	5.95	5.90	5.93	0.04	3.56		
120.00	122.30		Cum	1	2.30	5.90	6.00	5.95	0.04	0.55		
122.30	130.10		Cum	1	7.80	6.75	6.90	6.83	0.04	2.13		
130.10	135.00		Cum	1	4.90	6.25	6.80	6.53	0.04	1.28		
135.00	150 90		Cum	1	15.90	6.80	7.10	6.95	0.04	4.42		
		Kaveri Layout										
		1st A Cross Road (W1031)										
		(S-N)										
0.00	15.00		Cum	1	15.00	5.00	4.95	4.98	0.04	2.99		
15.00	30.00		Cum	1	15.00	4.95	5.00	4.98	0.04	2.99		
30.00	45.00		Cum	1	15.00	5.00	4.80	4.90	0.04	2.94		
45.00	60.00		Cum	1	15.00	4.80	5.00	4.90	0.04	2.94		
60.00	62.00		Cum	1	2.00	5.00	4.80	4.90	0.04	0.39		
		2nd A Cross Road (W1019)										
		(S-N)										
0.00	15.00		Cum	1	15.00	5.05	5.25	5.15	0.04	3.09		
15.00	30.00		Cum	1	15.00	5.25	5.65	5.45	0.04	3.27		
30.00	45.00		Cum	1	15.00	5.65	5.25	5.45	0.04	3.27		
45.00	59.10		Cum	1	14.10	5.25	5.30	5.28	0.04	2.98		
		3rd A Cross Road (W1017)										
		(S-N)										
0.00	11.80		Cum	1	11.80	5.50	5.55	5.53	0.04	2.61		
11.80	15.00		Cum	1	3.20	4.70	4.35	4.53	0.04	0.58		
15.00	17.80		Cum	1	2.80	4.35	4.70	4.53	0.04	0.51		
17.80	30.00		Cum	1	12.20	5.15	4.95	5.05	0.04	2.46		
30.00	45.00		Cum	1	15.00	4.95	5.45	5.20	0.04	3.12		
45.00	52.90		Cum	1	7.90	5.45	5.55	5.50	0.04	1.74		
		4th A Cross Road (W1005)										
		(S-N)										
0.00	15.00		Cum	1	15.00	5.05	5.05	5.05	0.04	3.03		
15.00	27.30		Cum	1	12.30	5.05	5.00	5.03	0.04	2.47		
27.30	30.00		Cum	1	2.70	5.75	6.00	5.88	0.04	0.63		
30.00	41.20		Cum	1	11.20	6.00	5.10	5.55	0.04	2.49		
		2nd Cross Road (W1021)										
		(N-S)										
0.00	10.70		Cum	1	10.70	4.90	5.05	4.98	0.04	2.13		
10.70	15.00		Cum	1	4.30	4.45	4.10	4.28	0.04	0.74		
15.00	21.40		Cum	1	6.40	4.10	3.95	4.03	0.04	1.03		

93.67

Contractor

CHIL Pro Sig..... Date..... BANGALORE

Assistant Engineer 05.06.2023

Assistant Executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
21.40	30.00		Cum	1	8.60	3.55	4.40	3.98	0.04	1.37		
30.00	31.90		Cum	1	1.90	4.40	4.40	4.40	0.04	0.33		
31.90	41.10		Cum	1	9.20	5.45	4.50	4.98	0.04	1.83		
		1st Cross Road (W1311) (N-S)										
0.00	11.20											
11.20	15.00		Cum	1	11.20	5.50	5.65	5.58	0.04	2.50		
15.00	30.00		Cum	1	3.80	4.60	4.75	4.68	0.04	0.71		
30.00	45.00		Cum	1	15.00	4.75	5.60	5.18	0.04	3.11		
45.00	53.00		Cum	1	15.00	5.60	5.80	5.70	0.04	3.42		
53.00	54.20		Cum	1	8.00	5.80	5.70	5.75	0.04	1.84		
54.20	58.40		Cum	1	1.20	5.70	5.10	5.40	0.04	0.26		
58.40	60.00	Culvert	Cum	0	0.00	0.00	0.00	0.00	0.04	0.00		
60.00	75.00	Road Break	Cum	0	0.00	0.00	0.00	0.00	0.04	0.00		
75.00	90.00		Cum	1	15.00	4.70	4.90	4.80	0.04	2.88		
90.00	105.00		Cum	1	15.00	4.90	4.50	4.70	0.04	2.82		
105.00	118.70		Cum	1	15.00	4.50	5.35	4.93	0.04	2.96		
118.70	119.80		Cum	1	13.70	5.35	5.70	5.53	0.04	3.03		
119.80	123.00	Culvert	Cum	0	0.00	0.00	0.00	0.00	0.04	0.00		
123.00	135.00	Road Break	Cum	0	0.00	0.00	0.00	0.00	0.04	0.00		
135.00	150.00		Cum	1	12.00	5.05	5.25	5.15	0.04	2.47		
150.00	165.00		Cum	1	15.00	5.25	4.95	5.10	0.04	3.06		
165.00	180.00		Cum	1	15.00	4.95	5.00	4.98	0.04	2.99		
180.00	195.40		Cum	1	15.00	5.00	5.55	5.28	0.04	3.17		
195.40	196.90		Cum	1	15.40	5.55	5.45	5.50	0.04	3.39		
196.90	202.00	Culvert	Cum	0	0.00	0.00	0.00	0.00	0.04	0.00		
202.00	209.20	Road Break	Cum	0	0.00	0.00	0.00	0.00	0.04	0.00		
209.20	210.00		Cum	1	7.20	5.60	4.15	4.88	0.04	1.40		
210.00	217.00		Cum	1	0.80	4.90	4.90	4.90	0.04	0.16		
217.00	225.00		Cum	1	7.00	4.90	4.50	4.70	0.04	1.32		
225.00	233.30		Cum	1	8.00	5.00	4.70	4.85	0.04	1.55		
			Cum	1	8.30	3.40	3.25	3.33	0.04	1.10		
		#68 Ashirvad Home Road to Dasarahalli Main Road (W0868) (W-E)										
0.00	15.00		Cum	1	15.00	4.85	4.75	4.80	0.04	2.88		
15.00	30.00		Cum	1	15.00	4.75	4.55	4.65	0.04	2.79		
30.00	45.00		Cum	1	15.00	4.55	3.90	4.23	0.04	2.54		
45.00	60.00		Cum	1	15.00	3.90	4.30	4.10	0.04	2.46		
60.00	75.00		Cum	1	15.00	4.30	4.10	4.20	0.04	2.52		
75.00	90.00		Cum	1	15.00	4.10	4.75	4.43	0.04	2.66		
90.00	105.00		Cum	1	15.00	4.75	5.05	4.90	0.04	2.94		
105.00	120.00		Cum	1	15.00	5.05	5.50	5.28	0.04	3.17		
120.00	135.00		Cum	1	15.00	5.50	5.35	5.43	0.04	3.26		
135.00	150.00		Cum	1	15.00	5.35	5.45	5.40	0.04	3.24		
150.00	165.00		Cum	1	15.00	5.45	5.50	5.48	0.04	3.29		
165.00	176.00		Cum	1	11.00	5.50	5.45	5.48	0.04	2.41		
		1st Cross From Dasarahalli Main Road (1313) (S-N)										
0.00	15.00		Cum	1	15.00	4.95	4.50	4.73	0.04	2.84		
15.00	30.00		Cum	1	15.00	4.50	4.90	4.70	0.04	2.82		
30.00	45.00		Cum	1	15.00	4.90	4.65	4.78	0.04	2.87		
45.00	60.00		Cum	1	15.00	4.65	4.85	4.75	0.04	2.85		
60.00	75.00		Cum	1	15.00	4.85	4.60	4.73	0.04	2.84		
75.00	90.00		Cum	1	15.00	4.60	4.75	4.68	0.04	2.81		
90.00	105.00		Cum	1	15.00	4.75	4.80	4.78	0.04	2.87		
105.00	120.00		Cum	1	15.00	4.80	4.40	4.60	0.04	2.76		
120.00	135.00		Cum	1	15.00	4.40	5.30	4.85	0.04	2.91		
135.00	138.20		Cum	1	3.20	5.30	5.85	5.58	0.04	0.71		

CGC PROJECTS PVT. LTD. Contractor

CIVIL Pro Sig..... Date..... BANGALORE

Assistant Engineer

Assistant executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
138.20	142.20	Road Break	Cum	0	0.00	0.00	0.00	0.00	0.04	0.00		
142.20	143.20	Culvert	Cum	0	0.00	0.00	0.00	0.00	0.04	0.00		
143.20	150.00		Cum	1	6.80	5.05	5.20	5.13	0.04	1.39		
150.00	165.00		Cum	1	15.00	5.20	4.20	4.70	0.04	2.82		
165.00	179.00		Cum	1	14.00	4.20	4.30	4.25	0.04	2.38		
											6.59	
		Sri Krishna Nilaya #16/2 House Road (W0680)									114.64	
		(W-E)										
0.00	15.00		Cum	1	15.00	4.80	5.25	5.03	0.04	3.02		
15.00	19.40		Cum	1	4.40	5.25	5.25	5.25	0.04	0.92		
19.40	20.90	No Work	Cum	0	0.00	0.00	0.00	0.00	0.04	0.00		
20.90	30.00		Cum	1	9.10	5.25	4.30	4.78	0.04	1.74		
30.00	45.00		Cum	1	15.00	4.30	3.80	4.05	0.04	2.43		
45.00	60.00		Cum	1	15.00	3.80	3.95	3.88	0.04	2.33		
60.00	62.80		Cum	1	2.80	3.95	3.90	3.93	0.04	0.44		
		Kaveri Layout Main Road (W0682)										
		(E-W)										
0.00	15.00		Cum	1	15.00	4.45	4.40	4.43	0.04	2.66		
15.00	30.00		Cum	1	15.00	4.40	4.00	4.20	0.04	2.52		
30.00	45.00		Cum	1	15.00	4.00	3.90	3.95	0.04	2.37		
45.00	60.00		Cum	1	15.00	3.90	4.15	4.03	0.04	2.42		
60.00	75.00		Cum	1	15.00	4.15	3.75	3.95	0.04	2.37		
75.00	90.00		Cum	1	15.00	3.75	3.95	3.85	0.04	2.31		
90.00	105.00		Cum	1	15.00	3.95	3.80	3.88	0.04	2.33		
105.00	120.00		Cum	1	15.00	3.80	3.75	3.78	0.04	2.27		
120.00	135.00		Cum	1	15.00	3.75	3.70	3.73	0.04	2.24		
135.00	150.00		Cum	1	15.00	3.70	4.40	4.05	0.04	2.43		
150.00	165.00		Cum	1	15.00	4.40	4.10	4.25	0.04	2.55		
165.00	180.00		Cum	1	15.00	4.10	4.05	4.08	0.04	2.45		
180.00	181.00		Cum	1	1.00	4.05	4.05	4.05	0.04	0.16		
181.00	195.00		Cum	1	14.00	4.45	4.20	4.33	0.04	2.42		
195.00	210.00		Cum	1	15.00	4.20	4.30	4.25	0.04	2.55		
210.00	225.00		Cum	1	15.00	4.30	4.40	4.35	0.04	2.61		
225.00	231.20		Cum	1	6.20	4.40	4.30	4.35	0.04	1.08		
		Shri S G Garag #12 House Road (W1011)										
		(N-S)										
0.00	15.00		Cum	1	15.00	4.90	4.60	4.75	0.04	2.85		
15.00	30.00		Cum	1	15.00	4.60	4.10	4.35	0.04	2.61		
30.00	45.00		Cum	1	15.00	4.10	4.45	4.28	0.04	2.57		
45.00	58.40		Cum	1	13.40	4.45	4.25	4.35	0.04	2.33		
58.40	60.00		Cum	1	1.60	4.95	4.90	4.93	0.04	0.32		
60.00	64.60		Cum	1	4.60	4.90	5.45	5.18	0.04	0.95		
64.60	75.00		Cum	1	10.40	4.95	4.00	4.48	0.04	1.86		
75.00	90.00		Cum	1	15.00	4.00	3.85	3.93	0.04	2.36		
90.00	94.80		Cum	1	4.80	3.85	4.15	4.00	0.04	0.77		
		#52 Sri Venkataswami Nilaya House Road (W0846)										
		(W-E)										
0.00	15.00		Cum	1	15.00	4.85	4.00	4.43	0.04	2.66		
15.00	30.00		Cum	1	15.00	4.00	4.20	4.10	0.04	2.46		
30.00	45.00		Cum	1	15.00	4.20	4.55	4.38	0.04	2.63		
45.00	60.00		Cum	1	15.00	4.55	4.45	4.50	0.04	2.70		
60.00	75.00		Cum	1	15.00	4.45	3.30	3.88	0.04	2.33		
75.00	86.90		Cum	1	11.90	3.30	4.00	3.65	0.04	1.74		

79.70

Contractor

CIVIL Pro Sig..... Date..... BANGALORE

05-06-2023

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		Zaid Enclave Beside Road #29 (W0844)										
		(E-W)										
0.00	15.00											
15.00	26.60		Cum	1	15.00	3.85	4.10	3.98	0.04	2.39		
			Cum	1	11.60	4.10	4.45	4.28	0.04	1.98		
		Muneshwara Swami Temple Road (W0686)										
		(E-W)										
0.00	11.20		Cum	1	11.20	3.85	3.65	3.75	0.04	1.68		
11.20	15.00		Cum	1	3.80	4.15	4.15	4.15	0.04	0.63		
15.00	30.00		Cum	1	15.00	4.15	4.00	4.08	0.04	2.45		
30.00	45.00		Cum	1	15.00	4.00	4.15	4.08	0.04	2.45		
45.00	57.40		Cum	1	12.40	4.15	4.75	4.45	0.04	2.21		
57.40	60.00		Cum	1	2.60	3.15	2.85	3.00	0.04	0.31		
60.00	62.70		Cum	1	2.70	2.85	2.80	2.83	0.04	0.31		
62.70	68.10		Cum	1	5.40	4.55	4.85	4.70	0.04	1.02		
		Mariyannana Palya										
		1st Main Road, Akshaya House Road #70/71 (W1307)										
		(North To South)										
0.00	2.50		Cum	1	2.50	6.00	4.80	5.40	0.04	0.54		
2.50	15.00		Cum	1	12.50	4.80	4.85	4.83	0.04	2.41		
15.00	30.00		Cum	1	15.00	4.85	4.60	4.73	0.04	2.84		
30.00	45.00		Cum	1	15.00	4.60	5.10	4.85	0.04	2.91		
45.00	60.00		Cum	1	15.00	5.10	3.50	4.30	0.04	2.58		
60.00	75.00		Cum	1	15.00	3.50	4.45	3.98	0.04	2.39		
75.00	90.00		Cum	1	15.00	4.45	4.85	4.65	0.04	2.79		
90.00	105.00		Cum	1	15.00	4.85	5.30	5.08	0.04	3.05		
105.00	120.00		Cum	1	15.00	5.30	5.20	5.25	0.04	3.15		
120.00	135.00		Cum	1	15.00	5.20	5.35	5.28	0.04	3.17		
135.00	150.00		Cum	1	15.00	5.35	5.10	5.23	0.04	3.14		
150.00	165.00		Cum	1	15.00	5.10	5.00	5.05	0.04	3.03		
165.00	175.40		Cum	1	10.40	5.00	6.35	5.68	0.04	2.36		
		2nd Main Road (W1303)										
		(south To North)										
0.00	15.00		Cum	1	15.00	5.45	5.15	5.30	0.04	3.18		
15.00	30.00		Cum	1	15.00	5.15	4.70	4.93	0.04	2.96		
30.00	37.10		Cum	1	7.10	4.70	5.30	5.00	0.04	1.42		
		Bharath Nagar										
		SF Timber & Furniture Opp Road, No 63/3 Near Abu Bakar Masjid Road										
		(E-W)										
0.00	2.00		Cum	1	2.00	5.25	5.50	5.38	0.04	0.43		
2.00	15.00		Cum	1	13.00	5.50	5.60	5.55	0.04	2.89		
15.00	27.80		Cum	1	12.80	5.60	5.50	5.55	0.04	2.84		
27.80	30.00		Cum	1	2.20	5.20	5.00	5.10	0.04	0.45		
30.00	32.90		Cum	1	2.90	5.00	5.50	5.25	0.04	0.61		
32.90	35.20		Cum	1	2.30	4.95	5.00	4.98	0.04	0.46		
35.20	45.00		Cum	1	9.80	5.45	4.95	5.20	0.04	2.04		
45.00	51.30		Cum	1	6.30	4.95	4.45	4.70	0.04	1.18		
		2nd Cross Pancharatna Industrial Beside Road (W0964)										
		(E-W)										
0.00	15.00		Cum	1	15.00	4.95	4.70	4.83	0.04	2.90		
15.00	30.00		Cum	1	15.00	4.70	5.10	4.90	0.04	2.94		

Contractor

CIVIL Pro Sig..... Date..... PMC BANGALORE

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
30.00	36.50		Cum	1	6.50	5.10	4.10	4.60	0.04	1.20		
36.50	45.00		Cum	1	8.50	4.95	5.10	5.03	0.04	1.71		
45.00	51.10		Cum	1	6.10	5.10	5.15	5.13	0.04	1.25		
		3rd Cross Road (W0956) (E-W)										
0.00	15.00		Cum	1	15.00	4.00	4.25	4.13	0.04	2.48		
15.00	30.00		Cum	1	15.00	4.25	4.15	4.20	0.04	2.52		
30.00	45.00		Cum	1	15.00	4.15	5.10	4.63	0.04	2.78		
45.00	51.00		Cum	1	6.00	5.10	5.05	5.08	0.04	1.22		
51.00	53.60	Culvet, No Work	Cum	0	0.00	0.00	0.00	0.00	0.04	0.00		
53.60	60.00		Cum	1	6.40	4.25	4.60	4.43	0.04	1.13		
60.00	61.60		Cum	1	1.60	4.60	4.60	4.60	0.04	0.29		
61.60	73.80		Cum	1	12.20	5.00	5.15	5.08	0.04	2.48		
73.80	75.00		Cum	1	1.20	4.80	4.55	4.68	0.04	0.22		
75.00	77.20		Cum	1	2.20	4.55	4.40	4.48	0.04	0.39		
77.20	89.40		Cum	1	12.20	5.10	4.90	5.00	0.04	2.44		
89.40	90.00		Cum	1	0.60	4.15	4.10	4.13	0.04	0.10		
90.00	96.90		Cum	1	6.90	4.10	4.15	4.13	0.04	1.14		
96.90	105.00		Cum	1	8.10	4.65	4.85	4.75	0.04	1.54		
105.00	120.00		Cum	1	15.00	4.85	5.05	4.95	0.04	2.97		
120.00	123.60		Cum	1	3.60	5.05	5.00	5.03	0.04	0.72		
123.60	127.20		Cum	1	3.60	4.50	4.45	4.48	0.04	0.64		
127.20	133.60		Cum	1	6.40	4.85	4.95	4.90	0.04	1.25		
133.60	135.00		Cum	1	1.40	4.30	4.35	4.33	0.04	0.24		
135.00	142.20		Cum	1	7.20	4.35	4.25	4.30	0.04	1.24		
		Abu Bhakhar Masjid Road (W1405) (W-E)										
0.00	2.30		Cum	1	2.30	4.05	4.50	4.28	0.04	0.39		
2.30	15.00		Cum	1	12.70	4.80	4.50	4.65	0.04	2.36		
15.00	30.00		Cum	1	15.00	4.50	4.50	4.50	0.04	2.70		
30.00	45.00		Cum	1	15.00	4.50	4.65	4.58	0.04	2.75		
45.00	60.00		Cum	1	15.00	4.65	4.10	4.38	0.04	2.63		
60.00	75.00		Cum	1	15.00	4.10	4.05	4.08	0.04	2.45		
75.00	78.50		Cum	1	3.50	4.05	4.25	4.15	0.04	0.58		
		SEE SIGN house Beside Road (W1211) (South To North)										
0.00	15.00		Cum	1	15.00	4.80	6.45	5.63	0.04	3.38		
15.00	30.00		Cum	1	15.00	6.45	5.00	5.73	0.04	3.44		
30.00	45.00		Cum	1	15.00	5.00	5.90	5.45	0.04	3.27		
45.00	60.00		Cum	1	15.00	5.90	5.00	5.45	0.04	3.27		
60.00	75.00		Cum	1	15.00	5.00	4.95	4.98	0.04	2.99		
75.00	84.60		Cum	1	9.60	4.95	6.30	5.63	0.04	2.16		
		KM Naveed Store Beside Road (W0962) (East To West)										
0.00	15.00		Cum	1	15.00	4.55	5.10	4.83	0.04	2.90		
15.00	30.00		Cum	1	15.00	5.10	4.85	4.98	0.04	2.99		
30.00	45.00		Cum	1	15.00	4.85	4.65	4.75	0.04	2.85		
45.00	60.00		Cum	1	15.00	4.65	4.55	4.60	0.04	2.76		
60.00	75.00		Cum	1	15.00	4.55	4.80	4.68	0.04	2.81		
75.00	83.80		Cum	1	8.80	4.80	4.75	4.78	0.04	1.68		
		Bharath Nagar Julka Masjid Road (E-W)										
0.00	5.10		Cum	1	5.10	5.10	5.10	5.10	0.04	1.04		
5.10	15.00		Cum	1	9.90	5.70	5.20	5.45	0.04	2.16		

CGC INFRA PROJECTS PVT. LTD. Contractor

CIVIL Pro Sig..... Date..... BANGALORE BMC

07.06.2023

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
15.00	30.00		Cum	1	15.00	5.20	4.50	4.85	0.04	2.91		
30.00	45.00		Cum	1	15.00	4.50	4.85	4.68	0.04	2.81		
45.00	59.00		Cum	1	14.00	4.85	4.70	4.78	0.04	2.67		
59.00	60.00		Cum	1	1.00	4.40	4.35	4.38	0.04	0.18		
60.00	61.70		Cum	1	1.70	4.35	4.20	4.28	0.04	0.29		
61.70	75.00		Cum	1	13.30	4.70	4.80	4.75	0.04	2.53		
75.00	90.00		Cum	1	15.00	4.80	4.50	4.65	0.04	2.79		
90.00	92.50		Cum	1	2.50	4.50	4.35	4.43	0.04	0.44		
92.50	102.00		Cum	1	9.50	4.60	4.20	4.40	0.04	1.67		
102.00	105.00		Cum	1	3.00	4.50	4.15	4.33	0.04	0.52		
105.00	110.30		Cum	1	5.30	4.15	4.10	4.13	0.04	0.87		
110.30	120.00		Cum	1	9.70	4.50	4.80	4.65	0.04	1.80		
120.00	135.00		Cum	1	15.00	4.80	4.80	4.80	0.04	2.88		
135.00	150.00		Cum	1	15.00	4.80	5.05	4.93	0.04	2.96		
150.00	165.00		Cum	1	15.00	5.05	4.80	4.93	0.04	2.96		
165.00	180.00		Cum	1	15.00	4.80	5.00	4.90	0.04	2.94		
180.00	190.90		Cum	1	10.90	5.00	4.90	4.95	0.04	2.16		
190.90	195.00		Cum	1	4.10	4.20	4.25	4.23	0.04	0.69		
195.00	202.00		Cum	1	7.00	4.25	4.30	4.28	0.04	1.20		
202.00	210.00		Cum	1	8.00	4.85	5.10	4.98	0.04	1.59		
210.00	225.00		Cum	1	15.00	5.10	5.00	5.05	0.04	3.03		
225.00	240.00		Cum	1	15.00	5.00	5.00	5.00	0.04	3.00		
240.00	255.00		Cum	1	15.00	5.00	4.85	4.93	0.04	2.96		
255.00	259.30		Cum	1	4.30	4.85	4.80	4.83	0.04	0.83		
259.30	266.80		Cum	1	7.50	3.60	3.60	3.60	0.04	1.08		
266.80	270.00		Cum	1	3.20	3.95	5.00	4.48	0.04	0.57		
270.00	274.70		Cum	1	4.70	5.00	5.05	5.03	0.04	0.94		
274.70	285.00		Cum	1	10.30	4.50	4.70	4.60	0.04	1.90		
285.00	289.00		Cum	1	4.00	4.70	4.75	4.73	0.04	0.76		
		Alkhijum Masjid Road										
		(W-E)										
0.00	9.80		Cum	1	9.80	6.45	6.35	6.40	0.04	2.51		
9.80	15.00		Cum	1	5.20	6.75	7.30	7.03	0.04	1.46		
15.00	17.00		Cum	1	2.00	7.30	7.30	7.30	0.04	0.58		
17.00	30.00		Cum	1	13.00	6.60	5.85	6.23	0.04	3.24		
30.00	45.00		Cum	1	15.00	5.85	5.85	5.85	0.04	3.51		
45.00	60.00		Cum	1	15.00	5.85	5.90	5.88	0.04	3.53		
60.00	75.00		Cum	1	15.00	5.90	5.65	5.78	0.04	3.47		
75.00	90.00		Cum	1	15.00	5.65	5.30	5.48	0.04	3.29		
90.00	105.00		Cum	1	15.00	5.30	5.30	5.30	0.04	3.18		
105.00	115.70		Cum	1	10.70	5.30	5.50	5.40	0.04	2.31		
115.70	120.00		Cum	1	4.30	6.70	6.25	6 48	0.04	1.11		
120.00	135 00		Cum	1	15.00	6.25	6.90	6.58	0.04	3.95		
135.00	147.50		Cum	1	12.50	6.90	7.35	7.13	0.04	3.56		
		Shabri Nagar										
		Ganesh temple Main Road										
		(W0086)										
0.00	15.00		Cum	1	15.00	6.10	5.75	5.93	0.04	3.56		
15.00	24.00		Cum	1	9.00	5.75	4.55	5.15	0.04	1.85		
24.00	30.00		Cum	1	6.00	6.00	6.25	6.13	0.04	1.47		
30.00	37.50		Cum	1	7.50	6.25	5.50	5.88	0.04	1.76		
37.50	45 00		Cum	1	7.50	6.15	6.10	6.13	0.04	1.84		
45.00	56.90		Cum	1	11.90	6.10	6.10	6.10	0.04	2.90		
56.90	60.00		Cum	1	3.10	6.55	6.65	6.60	0.04	0.82		
60.00	69.90		Cum	1	9.90	6.65	6.20	6.43	0.04	2.54		
69.90	75.00		Cum	1	5.10	6.55	6.35	6.45	0.04	1.32		
75.00	90.00		Cum	1	15.00	6.35	5.65	6.00	0.04	3.60		
90.00	103.50		Cum	1	13.50	5.65	5.50	5.58	0.04	3.01		
103.50	105.00		Cum	1	1.50	6.25	6.35	6.30	0.04	0.38		
105.00	110.30		Cum	1	5.30	6.35	5.90	6.13	0.04	1.30		
110.30	120.00		Cum	1	9.70	5.70	5.40	5.55	0.04	2.15		

CGC INFRA PROJECTS PVT. LTD. Contractor

CIVIL Pro Sig..... Date..... BANGALORE

Assistant Engineer

Assistant executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
120.00	130.10		Cum	1	10.10	5.40	5.90	5.65	0.04	2.28		
130.10	131.30	Culvert	Cum	0	0.00	0.00	0.00	0.00	0.04	0.00		
131.30	136.70		Cum	1	5.40	6.05	6.50	6.28	0.04	1.36		
		(S-N)										
0.00	6.20		Cum	1	6.20	5.00	4.70	4.85	0.04	1.20		
6.20	7.30		Cum	1	1.10	5.30	5.30	5.30	0.04	0.23		
7.30	8.50	Culvert	Cum	0	0.00	0.00	0.00	0.00	0.04	0.00		
8.50	15.00		Cum	1	6.50	6.00	6.25	6.13	0.04	1.59		
15.00	25.10		Cum	1	10.10	6.25	6.35	6.30	0.04	2.55		
25.10	30.00		Cum	1	4.90	5.50	5.80	5.65	0.04	1.11		
30.00	45.00		Cum	1	15.00	5.80	6.75	6.28	0.04	3.77		
45.00	53.80		Cum	1	8.80	6.75	7.25	7.00	0.04	2.46		
53.80	54.90		Cum	1	1.10	4.25	4.20	4.23	0.04	0.19		
			Cum	1	4.50	1.40	1.40	1.40	0.04	0.25		
		13th Cross Road (W0203)										
		(S-N)										
0.00	2.50		Cum	1	2.50	6.50	6.45	6.48	0.04	0.65		
2.50	9.70		Cum	1	7.20	6.05	5.90	5.98	0.04	1.72		
9.70	15.00		Cum	1	5.30	5.90	5.40	5.65	0.04	1.20		
15.00	30.00		Cum	1	15.00	5.40	5.65	5.53	0.04	3.32		
30.00	37.30		Cum	1	7.30	5.65	5.60	5.63	0.04	1.64		
		12th Cross Road (W0201)										
		(S-N)										
0.00	12.20		Cum	1	12.20	5.90	5.40	5.65	0.04	2.76		
12.20	15.00		Cum	1	2.80	5.00	5.00	5.00	0.04	0.56		
15.00	16.10		Cum	1	1.10	5.00	5.00	5.00	0.04	0.22		
16.10	24.20		Cum	1	8.10	4.55	5.00	4.78	0.04	1.55		
24.20	30.00		Cum	1	5.80	5.55	5.40	5.48	0.04	1.27		
30.00	35.70		Cum	1	5.70	5.40	5.60	5.50	0.04	1.25		
35.70	36.80		Cum	1	1.10	5.00	5.00	5.00	0.04	0.22		
		11th Cross Road (W0177)										
		(S-N)										
0.00	6.00		Cum	1	6.00	6.00	6.35	6.18	0.04	1.48		
6.00	9.60		Cum	1	3.60	5.50	6.00	5.75	0.04	0.83		
9.60	15.00		Cum	1	5.40	6.35	6.50	6.43	0.04	1.39		
15.00	18.90		Cum	1	3.90	6.05	6.30	6.18	0.04	0.96		
18.90	30.00		Cum	1	11.10	6.30	5.90	6.10	0.04	2.71		
30.00	34.70		Cum	1	4.70	5.90	5.90	5.90	0.04	1.11		
34.70	36.40		Cum	1	1.70	4.70	3.90	4.30	0.04	0.29		
		Hegade Nagar										
		6th Cross Road (W0065)										
		(North To South)										
0.00	15.00		Cum	1	15.00	7.00	6.65	6.83	0.04	4.10		
15.00	30.00		Cum	1	15.00	6.65	6.50	6.58	0.04	3.95		
30.00	45.00		Cum	1	15.00	6.50	6.40	6.45	0.04	3.87		
45.00	50.30		Cum	1	5.30	6.40	5.85	6.13	0.04	1.30		
50.30	58.00		Cum	1	7.70	6.65	6.70	6.68	0.04	2.06		
58.00	60.00		Cum	1	2.00	5.75	5.80	5.78	0.04	0.46		
60.00	62.20		Cum	1	2.20	5.80	5.80	5.80	0.04	0.51		
62.20	67.40		Cum	1	5.20	4.95	5.15	5.05	0.04	1.05		
67.40	75.00		Cum	1	7.60	6.75	6.55	6.65	0.04	2.02		
75.00	90.00		Cum	1	15.00	6.55	7.20	6.88	0.04	4.13		
90.00	105.00		Cum	1	15.00	7.20	6.90	7.05	0.04	4.23		
105.00	120.00		Cum	1	15.00	6.90	6.95	6.93	0.04	4.16		
120.00	135.00		Cum	1	15.00	6.95	7.15	7.05	0.04	4.23		
135.00	150.00		Cum	1	15.00	7.15	6.80	6.98	0.04	4.19		
150.00	165.00		Cum	1	15.00	6.80	7.35	7.08	0.04	4.25		
165.00	180.00		Cum	1	15.00	7.35	7.60	7.48	0.04	4.49		

Contractor

CIVIL Pro
Sig.....
Date.....
PMC
BANGALORE

Assistant Engineer

Assistant executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
180.00	195.00		Cum	1	15.00	7.60	7.00	7.30	0.04	4.38		
195.00	199.40		Cum	1	4.40	7.00	7.10	7.05	0.04	1.24		
199.40	201.80		Cum	1	2.40	7.10	7.40	7.25	0.04	0.70		
201.80	207.60	Road Break	Cum	0	0.00	0.00	0.00	0.00	0.04	0.00		
207.60	210.00		Cum	1	2.40	7.15	7.00	7.08	0.04	0.68		
210.00	225.00		Cum	1	15.00	7.00	6.30	6.65	0.04	3.99		
225.00	235.80		Cum	1	10.80	6.30	5.40	5.85	0.04	2.53		
235.80	240.00		Cum	1	4.20	6.50	6.40	6.45	0.04	1.08		
240.00	255.00		Cum	1	15.00	6.40	6.20	6.30	0.04	3.78		
255.00	270.00		Cum	1	15.00	6.20	6.50	6.35	0.04	3.81		
270.00	285.00		Cum	1	15.00	6.50	6.20	6.35	0.04	3.81		
285.00	300.00		Cum	1	15.00	6.20	6.20	6.20	0.04	3.72		
300.00	315.00		Cum	1	15.00	6.20	6.30	6.25	0.04	3.75		
315.00	330.00		Cum	1	15.00	6.30	5.75	6.03	0.04	3.62		
330.00	334.50		Cum	1	4.50	5.75	6.00	5.88	0.04	1.06		
334.50	345.00		Cum	1	10.50	6.55	6.50	6.53	0.04	2.74		
345.00	360.00		Cum	1	15.00	6.50	6.15	6.33	0.04	3.80		
360.00	375.00		Cum	1	15.00	6.15	6.40	6.28	0.04	3.77		
375.00	390.00		Cum	1	15.00	6.40	6.95	6.68	0.04	4.01	126.78	
390.00	405.00		Cum	1	15.00	6.95	7.05	7.00	0.04	4.20		
405.00	420.00		Cum	1	15.00	7.05	7.55	7.30	0.04	4.38		
420.00	429.40		Cum	1	9.40	7.55	7.45	7.50	0.04	2.82		
429.40	431.70		Cum	1	2.30	8.85	9.65	9.25	0.04	0.85		
431.70	433.30		Cum	1	1.60	9.65	10.65	10.15	0.04	0.65		
		7th Cross Road (W0061)										
		(South To North)										
0.00	15.00		Cum	1	15.00	7.85	7.10	7.48	0.04	4.49		
15.00	30.00		Cum	1	15.00	7.10	6.85	6.98	0.04	4.19		
30.00	45.00		Cum	1	15.00	6.85	6.65	6.75	0.04	4.05		
45.00	60.00		Cum	1	15.00	6.65	6.35	6.50	0.04	3.90		
60.00	75.00		Cum	1	15.00	6.35	6.55	6.45	0.04	3.87		
75.00	90.00		Cum	1	15.00	6.55	6.75	6.65	0.04	3.99		
90.00	105.00		Cum	1	15.00	6.75	7.30	7.03	0.04	4.22		
105.00	120.00		Cum	1	15.00	7.30	7.30	7.30	0.04	4.38		
120.00	135.00		Cum	1	15.00	7.30	6.50	6.90	0.04	4.14		
135.00	150.00		Cum	1	15.00	6.50	6.10	6.30	0.04	3.78		
150.00	165.00		Cum	1	15.00	6.10	6.00	6.05	0.04	3.63		
165.00	180.00		Cum	1	15.00	6.00	6.20	6.10	0.04	3.66		
180.00	195.00		Cum	1	15.00	6.20	6.15	6.18	0.04	3.71		
195.00	207.50		Cum	1	12.50	6.15	6.95	6.55	0.04	3.28		
		8th Cross Road (W0053)										
		(North To South)										
0.00	3.60		Cum	1	3.60	7.00	6.00	6.50	0.04	0.94		
3.60	9.70		Cum	1	6.10	6.00	5.40	5.70	0.04	1.39		
9.70	15.00		Cum	1	5.30	5.80	5.90	5.85	0.04	1.24		
15.00	30.00		Cum	1	15.00	6.50	6.40	6.45	0.04	3.87		
30.00	45.00		Cum	1	15.00	6.40	6.55	6.48	0.04	3.89		
45.00	57.70		Cum	1	12.70	6.55	5.80	6.18	0.04	3.14		
57.70	60.00		Cum	1	2.30	5.00	4.75	4.88	0.04	0.45		
60.00	63.80		Cum	1	3.80	4.75	4.60	4.68	0.04	0.71		
63.80	75.00		Cum	1	11.20	6.10	6.15	6.13	0.04	2.74		
75.00	85.20		Cum	1	10.20	6.15	5.50	5.83	0.04	2.38		
85.20	90.00		Cum	1	4.80	6.00	6.25	6.13	0.04	1.18		
90.00	105.00		Cum	1	15.00	6.25	6.95	6.60	0.04	3.96		
105.00	120.00		Cum	1	15.00	6.95	6.15	6.55	0.04	3.93		
120.00	135.00		Cum	1	15.00	6.15	6.25	6.20	0.04	3.72		
135.00	150.00		Cum	1	15.00	6.25	6.70	6.48	0.04	3.89		
150.00	165.00		Cum	1	15.00	6.70	6.75	6.73	0.04	4.04		
165.00	180.00		Cum	1	15.00	6.75	6.50	6.63	0.04	3.98		
180.00	193.20		Cum	1	13.20	6.50	6.85	6.68	0.04	3.52		
193.20	195.00		Cum	1	1.80	5.95	6.00	5.98	0.04	0.43		

09.06.2023

CAPE

CAPE

Contractor

CIVIL Pro Sig..... Date..... PMC BANGALORE

12.06.2023
Assistant Engineer

12/06
Assistant Executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
195.00	202.90		Cum	1	7.90	6.00	6.00	6.00	0.04	1.90		
202.90	209.80		Cum	1	6.90	6.96	7.00	6.98	0.04	1.93		
		9th Cross Road (W0049)										
		South To north										
0.00	15.00		Cum	1	15.00	6.10	5.70	5.90	0.04	3.54		
15.00	30.00		Cum	1	15.00	5.70	6.30	6.00	0.04	3.60		
30.00	45.00		Cum	1	15.00	6.30	6.80	6.55	0.04	3.93		
45.00	60.00		Cum	1	15.00	6.80	6.70	6.75	0.04	4.05		
60.00	75.00		Cum	1	15.00	6.70	6.15	6.43	0.04	3.86		
75.00	90.00		Cum	1	15.00	6.15	6.05	6.10	0.04	3.66		
90.00	105.00		Cum	1	15.00	6.05	5.65	5.85	0.04	3.51		
105.00	120.00		Cum	1	15.00	5.65	5.90	5.78	0.04	3.47		
120.00	135.00		Cum	1	15.00	5.90	6.70	6.30	0.04	3.78		
135.00	150.00		Cum	1	15.00	6.70	6.50	6.60	0.04	3.96		
150.00	165.00		Cum	1	15.00	6.50	7.10	6.80	0.04	4.08		
165.00	180.00		Cum	1	15.00	7.10	6.80	6.95	0.04	4.17		
180.00	188.90		Cum	1	8.90	6.80	6.60	6.70	0.04	2.39		
188.90	192.80		Cum	1	3.90	5.75	6.10	5.93	0.04	0.92		
192.80	195.00		Cum	1	2.20	6.80	6.75	6.78	0.04	0.60		
195.00	210.00		Cum	1	15.00	6.85	6.85	6.85	0.04	4.11		
210.00	216.70		Cum	1	6.70	7.15	7.15	7.15	0.04	1.92	176.80	
		5th Cross Road (W0069)										
		(south To North)										
0.00	4.00		Cum	1	4.00	8.80	7.30	8.05	0.04	1.29		
4.00	15.00		Cum	1	11.00	7.30	6.35	6.83	0.04	3.00		
15.00	30.00		Cum	1	15.00	6.35	7.00	6.68	0.04	4.01		
30.00	45.00		Cum	1	15.00	7.00	6.35	6.68	0.04	4.01		
45.00	60.00		Cum	1	15.00	6.35	6.70	6.53	0.04	3.92		
60.00	75.00		Cum	1	15.00	6.70	7.15	6.93	0.04	4.16		
75.00	90.00		Cum	1	15.00	7.15	7.00	7.08	0.04	4.25		
90.00	105.00		Cum	1	15.00	7.00	7.00	7.00	0.04	4.20		
105.00	120.00		Cum	1	15.00	7.00	6.80	6.90	0.04	4.14		
120.00	135.00		Cum	1	15.00	6.80	6.75	6.78	0.04	4.07		
135.00	150.00		Cum	1	15.00	6.75	6.55	6.65	0.04	3.99		
150.00	165.00		Cum	1	15.00	6.55	6.55	6.55	0.04	3.93		
165.00	180.00		Cum	1	15.00	6.55	6.40	6.48	0.04	3.89		
180.00	195.00		Cum	1	15.00	6.40	6.25	6.33	0.04	3.80		
195.00	210.00		Cum	1	15.00	6.25	5.85	6.05	0.04	3.63		
210.00	225.00		Cum	1	15.00	5.85	6.00	5.93	0.04	3.56		
225.00	231.50		Cum	1	6.50	6.00	5.45	5.73	0.04	1.49		
		ANJANADRI LAYOUT										
		5th A Cross Raod (W0476)										
		(East To West)										
0.00	15.00		Cum	1	15.00	6.95	6.85	6.90	0.04	4.14		
15.00	30.00		Cum	1	15.00	6.85	6.15	6.50	0.04	3.90		
30.00	45.00		Cum	1	15.00	6.15	5.45	5.80	0.04	3.48		
45.00	60.00		Cum	1	15.00	5.45	5.25	5.35	0.04	3.21		
60.00	62.90		Cum	1	2.90	5.25	5.10	5.18	0.04	0.60		
62.90	68.70		Cum	1	5.80	4.80	4.80	4.80	0.04	1.11		
68.70	69.00		Cum	1	0.30	4.80	4.80	4.80	0.04	0.06		
69.00	69.50		Cum	1	0.50	3.20	3.00	3.10	0.04	0.06		
		Cross Road 2 (W0723)										
		(South To North)										
0.00	15.00		Cum	1	15.00	5.75	5.65	5.70	0.04	3.42		
15.00	29.80		Cum	1	14.80	5.65	6.15	5.90	0.04	3.49	24.77	

Contractor

CIVIL Pro Sig..... Date..... PMC BANGALORE

Assistant Engineer 12.06.2023

Assistant Executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		Cross Road 1 (W0727)										
		(South To North)										
0.00	15.00		Cum	1	15.00	5.60	5.50	5.55	0.04	3.33		
15.00	25.50		Cum	1	10.50	5.50	5.20	5.35	0.04	2.25		
25.50	30.00		Cum	1	4.50	4.40	4.95	4.68	0.04	0.84		
30.00	31.10		Cum	1	1.10	4.95	4.90	4.93	0.04	0.22		
		1st main Road (manyatha Compound) (W0387)										
		(North To South)										
0.00	4.40		Cum	1	4.40	8.05	7.45	7.75	0.04	1.36		
4.40	15.00		Cum	1	10.60	6.00	6.30	6.15	0.04	2.61		
15.00	30.00		Cum	1	15.00	6.30	5.85	6.08	0.04	3.65		
30.00	45.00		Cum	1	15.00	5.85	5.70	5.78	0.04	3.47		
45.00	60.00		Cum	1	15.00	5.70	6.10	5.90	0.04	3.54		
60.00	70.40		Cum	1	10.40	6.10	6.25	6.18	0.04	2.57		
70.40	76.70		Cum	1	6.30	7.85	7.20	7.53	0.04	1.90		
76.70	90.00		Cum	1	13.30	5.65	5.65	5.65	0.04	3.01		
90.00	105.00		Cum	1	15.00	5.65	5.25	5.45	0.04	3.27		
105.00	120.00		Cum	1	15.00	5.25	5.45	5.35	0.04	3.21		
120.00	135.00		Cum	1	15.00	5.45	5.60	5.53	0.04	3.32		
135.00	149.70		Cum	1	14.70	5.60	5.65	5.63	0.04	3.31		
149.70	150.00		Cum	1	0.30	5.15	5.10	5.13	0.04	0.06		
150.00	165.00		Cum	1	15.00	5.10	5.55	5.33	0.04	3.20		
165.00	180.00		Cum	1	15.00	5.55	6.60	6.08	0.04	3.65		
180.00	189.90		Cum	1	9.90	6.60	6.30	6.45	0.04	2.55		
189.90	195.00		Cum	1	5.10	5.50	5.25	5.38	0.04	1.10		
195.00	206.80		Cum	1	11.80	5.25	6.10	5.68	0.04	2.68		
		AMARAJOYTHI LAYOUT										
		Amarajyothi Layout										
		2nd Cross Road (W0754)										
		(West To East)										
0.00	15.00		Cum	1	15.00	5.75	6.15	5.95	0.04	3.57		
15.00	15.80		Cum	1	0.80	6.15	5.60	5.88	0.04	0.19		
15.80	30.00		Cum	1	14.20	4.60	4.80	4.70	0.04	2.67		
30.00	35.50		Cum	1	5.50	4.80	4.80	4.80	0.04	1.06		
35.50	40.50		Cum	1	5.00	5.65	6.20	5.93	0.04	1.19		
40.50	45.00		Cum	1	4.50	5.25	5.15	5.20	0.04	0.94		
45.00	60.00		Cum	1	15.00	5.15	5.00	5.08	0.04	3.05		
60.00	75.00		Cum	1	15.00	5.00	5.10	5.05	0.04	3.03		
75.00	90.00		Cum	1	15.00	5.10	5.15	5.13	0.04	3.08		
90.00	105.00		Cum	1	15.00	5.15	5.10	5.13	0.04	3.08		
105.00	120.00		Cum	1	15.00	5.10	5.20	5.15	0.04	3.09		
120.00	135.00		Cum	1	15.00	5.20	5.65	5.43	0.04	3.26		
135.00	150.00		Cum	1	15.00	5.65	5.30	5.48	0.04	3.29		
150.00	161.30		Cum	1	11.30	5.30	5.10	5.20	0.04	2.35		
		Vidhya Sagar Layout										
		Vidhya Sagar Layout main Road (W1080)										
		(East To West)										
0.00	15.00		Cum	1	15.00	6.70	7.25	6.98	0.04	4.19		
15.00	30.00		Cum	1	15.00	7.25	9.40	8.33	0.04	5.00		
30.00	45.00		Cum	1	15.00	9.40	8.25	8.83	0.04	5.30		
45.00	55.40		Cum	1	10.40	8.25	7.70	7.98	0.04	3.32		
55.40	60.00		Cum	1	4.60	7.70	6.90	7.30	0.04	1.34		
60.00	75.00		Cum	1	15.00	6.90	6.30	6.60	0.04	3.96		
75.00	90.00		Cum	1	15.00	6.30	6.40	6.35	0.04	3.81		
90.00	105.00		Cum	1	15.00	6.40	6.60	6.50	0.04	3.90		
105.00	120.00		Cum	1	15.00	6.60	6.80	6.70	0.04	4.02		
120.00	135.00		Cum	1	15.00	6.80	6.10	6.45	0.04	3.87		

127.57

Contractor

CIVIL Pro Sig..... Date..... PMC BANGALORE

Assistant Engineer

Assistant executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
135.00	150.00		Cum	1	15.00	6.10	5.60	5.85	0.04	3.51		
150.00	165.00		Cum	1	15.00	5.60	4.95	5.28	0.04	3.17		
165.00	174.20		Cum	1	9.20	4.95	5.35	5.15	0.04	1.90		
174.20	179.70		Cum	1	5.50	6.45	6.30	6.38	0.04	1.40	10.6	
179.70	180.00		Cum	1	0.30	5.40	5.40	5.40	0.04	0.06	137.60	
180.00	195.00		Cum	1	15.00	5.40	6.95	6.18	0.04	3.71		
195.00	210.00		Cum	1	15.00	6.95	5.85	6.40	0.04	3.84		
210.00	225.00		Cum	1	15.00	5.85	6.00	5.93	0.04	3.56		
225.00	240.00		Cum	1	15.00	6.00	5.50	5.75	0.04	3.45		
240.00	255.00		Cum	1	15.00	5.50	7.45	6.48	0.04	3.89		
255.00	261.90		Cum	1	6.90	7.45	7.20	7.33	0.04	2.02		
		Deduction										
		Man Hole	Cum	-5	0.64				0.04	-0.13		
					Area of Circle=3.142*0.9*0.9/4=0.64							
		Man Hole	Cum	-1	0.79				0.04	-0.03		
					Area of Circle=3.142*1*1/4=0.79							
		Man Hole	Cum	-1	0.64				0.04	-0.03		
					Area of Circle=3.142*0.9*0.9/4=0.64							
		Chamber	Cum	-1	4.60	1.60	1.60	1.60	0.04	-0.29		
		Man Hole	Cum	-1	0.64				0.04	-0.03		
					Area of Circle=3.142*0.9*0.9/4=0.64							
		Chamber	Cum	-1	0.45	0.45	0.45	0.45	0.04	-0.01		
		Chamber	Cum	-1	0.90	0.60	0.60	0.60	0.04	-0.02		
		Tree pot	Cum	-3	1.00	1.00	1.00	1.00	0.04	-0.12		
		Man Hole	Cum	-1	0.64				0.04	-0.03		
					Area of Circle=3.142*0.9*0.9/4=0.64							
		Man Hole	Cum	-5	0.64				0.04	-0.13		
					Area of Circle=3.142*0.9*0.9/4=0.64							
		Chamber	Cum	-3	0.45	0.45	0.45	0.45	0.04	-0.02		
		Chamber	Cum	-3	0.45	0.45	0.45	0.45	0.04	-0.02		
		Man Hole	Cum	-2	0.64				0.04	-0.05		
					Area of Circle=3.142*0.9*0.9/4=0.64							
		Man Hole	Cum	-1	0.64				0.04	-0.03		
					Area of Circle=3.142*0.9*0.9/4=0.64							
		Chamber	Cum	-1	0.45	0.45	0.45	0.45	0.04	-0.01		
		Man Hole	Cum	-1	0.64				0.04	-0.03		
					Area of Circle=3.142*0.9*0.9/4=0.64							
		Chamber	Cum	-3	0.45	0.45	0.45	0.45	0.04	-0.02		
		Man Hole	Cum	-1	0.64				0.04	-0.03		
					Area of Circle=3.142*0.9*0.9/4=0 64							
		Man Hole	Cum	-1	1.54				0.04	-0.06		
					Area of Circle=3.142*1.4*1.4/4=1.54							
		Man Hole	Cum	-1	0.64				0.04	-0.03		
					Area of Circle=3.142*0.9*0.9/4=0.64							
		Chamber	Cum	-4	0.45	0.45	0.45	0.45	0.04	-0.03		
		Chamber	Cum	-4	0.45	0.45	0.45	0.45	0.04	-0.03		

19.29

Contractor

Sig.....
Date.....
PMC

Assistant Engineer 14.06.2023

Assistant Executive Engineer 14/06

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		Man Hole	Cum	-1	0.64				0.04	-0.03		
					Area of Circle=3.142*0.9*0.9/4=0.64							
		Man Hole	Cum	-5	0.64				0.04	-0.13		
					Area of Circle=3.142*0.9*0.9/4=0.64							
		Chamber	Cum	-8	0.45	0.45	0.45	0.45	0.04	-0.06		
		Man Hole	Cum	-3	0.64				0.04	-0.08		
					Area of Circle=3.142*0.9*0.9/4=0.64							
		Chamber	Cum	-1	0.45	0.45	0.45	0.45	0.04	-0.01		
		Man Hole	Cum	-2	0.64				0.04	-0.05		
					Area of Circle=3.142*0.9*0.9/4=0.64							
		Chamber	Cum	-1	0.45	0.45	0.45	0.45	0.04	-0.01		
		Chamber	Cum	-1	0.45	0.45	0.45	0.45	0.04	-0.01		
		Man Hole	Cum	-1	1.54				0.04	-0.06		
					Area of Circle=3.142*1.4*1.4/4=1.54							
		Man Hole	Cum	-3	0.64				0.04	-0.08		
					Area of Circle=3.142*0.9*0.9/4=0.64							
		Man Hole	Cum	-2	0.64				0.04	-0.05	1.56	
					Area of Circle=3.142*0.9*0.9/4=0.64							
		Chamber	Cum	-1	0.45	0.45	0.45	0.45	0.04	-0.01		
		Chamber	Cum	-4	0.45	0.45	0.45	0.45	0.04	-0.03		
		Man Hole	Cum	-1	0.64				0.04	-0.03		
					Area of Circle=3.142*0.9*0.9/4=0.64							
		Chamber	Cum	-3	0.90	0.60	0.60	0.60	0.04	-0.06		
		Chamber	Cum	-18	0.45	0.45	0.45	0.45	0.04	-0.15		
		Man Hole	Cum	-4	0.64				0.04	-0.10		
					Area of Circle=3.142*0.9*0.9/4=0.64							
		Chamber	Cum	-15	0.45	0.45	0.45	0.45	0.04	-0.12		
		Man Hole	Cum	-1	0.64				0.04	-0.03		
					Area of Circle=3.142*0.9*0.9/4=0.64							
		Chamber	Cum	-2	0.90	0.60	0.60	0.60	0.04	-0.04		
		Chamber	Cum	-2	0.45	0.45	0.45	0.45	0.04	-0.02		
		Chamber	Cum	-2	0.90	0.60	0.60	0.60	0.04	-0.04		
		Man Hole	Cum	-3	0.64				0.04	-0.08		
					Area of Circle=3.142*0.9*0.9/4=0.64							
		Chamber	Cum	-3	0.45	0.45	0.45	0.45	0.04	-0.02		
		Man Hole	Cum	-1	0.79				0.04	-0.03		
					Area of Circle=3.142*1*1/4=0.79							
		Man Hole	Cum	-1	0.79				0.04	-0.03		
					Area of Circle=3.142*1*1/4=0.79							
		Man Hole	Cum	-1	0.64				0.04	-0.03		
					Area of Circle=3.142*0.9*0.9/4=0.64							
		Chamber	Cum	-1	0.45	0.45	0.45	0.45	0.04	-0.01		
		Chamber	Cum	-2	0.45	0.45	0.45	0.45	0.04	-0.02		
		Man Hole	Cum	-3	0.64				0.04	-0.08		
					Area of Circle=3.142*0.9*0.9/4=0.64							
		Chamber	Cum	-1	0.45	0.45	0.45	0.45	0.04	-0.01		

CIVIL Pro Sig..... Date..... BANGALORE

14.06.2023

Assistant Executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		Man Hole	Cum	-1	0.64				0.04	-0.03		
					Area of Circle=3.142*0.9*0.9/4=0.64							
		Man Hole	Cum	-2	0.64				0.04	-0.05		
					Area of Circle=3.142*0.9*0.9/4=0.64							
		Chamber	Cum	-2	0.45	0.45	0.45	0.45	0.04	-0.02		
		Chamber	Cum	-7	0.45	0.45	0.45	0.45	0.04	-0.06		
		Manhole 0.75 Dia	Cum	-21	0.44				0.04	-0.37		
					Area of Circle=3.142*0.75*0.75/4=0.44							
		Manhole 0.90Dia	Cum	-14	0.64				0.04	-0.36		
					Area of Circle=3.142*0.9*0.9/4=0.64							
		Electric Chamber	Cum	-20	0.90	0.60	0.60	0.60	0.04	-0.43		
		Chamber 0.45*0.45	Cum	-53	0.45	0.45	0.45	0.45	0.04	-0.43		
		tree Pot	Cum	-1	1.80	0.70	0.70	0.70	0.04	-0.05		
			Cum	-1	2.50	0.60	0.60	0.60	0.04	-0.06		
			Cum	-1	1.90	0.60	0.60	0.60	0.04	-0.05		
			Cum	-1	1.00	1.00	1.00	1.00	0.04	-0.04		
			Cum	-1	1.30	0.70	0.70	0.70	0.04	-0.04		
		Ramp	Cum	-1	2.90	0.60	0.60	0.60	0.04	-0.07		
			Cum	-1	4.30	0.70	0.70	0.70	0.04	-0.12		
			Cum	-1	2.80	0.70	0.70	0.70	0.04	-0.08		
			Cum	-1	7.30	0.90	0.90	0.90	0.04	-0.26		
			Cum	-1	5.80	0.90	0.90	0.90	0.04	-0.21		
		Electric box 1m Dia	Cum	-1	0.79				0.04	-0.03		
					Area of Circle=3.142*1*1/4=0.79							
		Electric Pole	Cum	-1	2.00	1.00	1.00	1.00	0.04	-0.08		
			Cum	-1	3.00	1.00	1.00	1.00	0.04	-0.12		
			Cum	-1	3.00	3.00	3.00	3.00	0.04	-0.36		
		CC Chamber	Cum	-2	2.20	2.00	2.00	2.00	0.04	-0.35		
		Concrete Sump	Cum	-1	3.00	3.00	3.00	3.00	0.04	-0.36	2,921	
		Total Executed Quantity								**1477.92**		
		Tender Quantity								**2011.09**		
		DPQ Quantity Paid in 1st RA Bill								**195.35**		1927901.00
		Now to be paid Quantity								**1282.58**	**9300.00**	**11927994.00**

Item No.19	Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads on Bituminous Surface/ Concrete Surface: Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35 standards specified. The finished surface to be level, uniform and free from streaks and holes complete as per specifications. and directions of the Engineer in charge.

Measurements taken on												
		Defence Layout										
		2nd Cross Road (W0922), 1st Stage										
		W-E										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00											

Contractor

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
120.00	135.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
135.00	150.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
150.00	165.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
165.00	180.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
180.00	192.40		Sqm	2	12.40	0.10	0.10	0.10		2.48		
192.40	195.00		Sqm	2	2.60	0.10	0.10	0.10		0.52		
195.00	199.20		Sqm	2	4.20	0.10	0.10	0.10		0.84		
199.20	210.00		Sqm	2	10.80	0.10	0.10	0.10		2.16		
210.00	225.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
225.00	233.20		Sqm	2	8.20	0.10	0.10	0.10		1.64		
		4th Cross Road (W1377) (S-N)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	36.70		Sqm	2	6.70	0.10	0.10	0.10		1.34		
		3rd Cross Road (W1375) (S-N)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	37.10		Sqm	2	7.10	0.10	0.10	0.10		1.42		
		2nd Cross Road (W1373) (N-S)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	35.80		Sqm	2	5.80	0.10	0.10	0.10		1.16		
		1st Cross Road (W0918) (S-N)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	37.60		Sqm	2	7.60	0.10	0.10	0.10		1.52		
		2nd Stage From Aruna Enclave Apartment (W0912)										
0.00	4.00		Sqm	2	4.00	0.10	0.10	0.10		0.80		
4.00	15.00		Sqm	2	11.00	0.10	0.10	0.10		2.20		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	54.80		Sqm	2	9.80	0.10	0.10	0.10		1.96		
54.80	60.00		Sqm	2	5.20	0.10	0.10	0.10		1.04		
60.00	62.80		Sqm	2	2.80	0.10	0.10	0.10		0.56		
62.80	75.00		Sqm	2	12.20	0.10	0.10	0.10		2.44		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	108.80		Sqm	2	3.80	0.10	0.10	0.10		0.76		
108.80	120.00		Sqm	2	11.20	0.10	0.10	0.10		2.24		
120.00	135.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
135.00	145.00		Sqm	2	10.00	0.10	0.10	0.10		2.00		
145.00	154.70		Sqm	2	9.70	0.10	0.10	0.10		1.94		
154.70	165.00		Sqm	2	10.30	0.10	0.10	0.10		2.06		
165.00	180.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
180.00	184.20		Sqm	2	4.20	0.10	0.10	0.10		0.84		
		4th Cross Road (W1371) (S-N)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	40.40		Sqm	2	10.40	0.10	0.10	0.10		2.08		

76.00

Contractor

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		3rd Cross Road (W1369)										
		(S-N)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	43.40		Sqm	2	13.40	0.10	0.10	0.10		2.68		
		2nd Cross Road (W1367)										
		(S-N)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	46.50		Sqm	2	1.50	0.10	0.10	0.10		0.30		
		1st Cross Road (W1365)										
		(S-N)										
0.00	10.40		Sqm	2	10.40	0.10	0.10	0.10		2.08		
10.40	15.00		Sqm	2	4.60	0.10	0.10	0.10		0.92		
15.00	23.50		Sqm	2	8.50	0.10	0.10	0.10		1.70		
		Dasarahalli Extension										
		#37 DNR Residency Road (W0589)										
		(W-E)										
0.00	3.60		Sqm	2	3.60	0.10	0.10	0.10		0.72		
3.60	6.00		Sqm	2	2.40	0.10	0.10	0.10		0.48		
6.00	15.00		Sqm	2	9.00	0.10	0.10	0.10		1.80		
15.00	28.30		Sqm	2	13.30	0.10	0.10	0.10		2.66		
		(S-N)										
0.00	3.00		Sqm	2	3.00	0.10	0.10	0.10		0.60		
3.00	15.00		Sqm	2	12.00	0.10	0.10	0.10		2.40		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
120.00	122.30		Sqm	2	2.30	0.10	0.10	0.10		0.46		
122.30	130.10		Sqm	2	7.80	0.10	0.10	0.10		1.56		
130.10	135.00		Sqm	2	4.90	0.10	0.10	0.10		0.98		
135.00	150.90		Sqm	2	15.90	0.10	0.10	0.10		3.18		
		Kaveri Layout										
		1st A Cross Road (W1031)										
		(S-N)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	62.00		Sqm	2	2.00	0.10	0.10	0.10		0.40		
		2nd A Cross Road (W1019)										
		(S-N)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	59.10		Sqm	2	14.10	0.10	0.10	0.10		2.82		
		3rd A Cross Road (W1017)										
		(S-N)										
0.00	11.80		Sqm	2	11.80	0.10	0.10	0.10		2.36		

8510

CIVIL Pro Sig..... Date..... BANGALORE

Contractor

Assistant Engineer

Assistant executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
11.80	15.00		Sqm	2	3.20	0.10	0.10	0.10		0.64		
15.00	17.80		Sqm	2	2.80	0.10	0.10	0.10		0.56		
17.80	30.00		Sqm	2	12.20	0.10	0.10	0.10		2.44		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	52.90		Sqm	2	7.90	0.10	0.10	0.10		1.58		
		4th A Cross Road (W1005)										
		(S-N)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	27.30		Sqm	2	12.30	0.10	0.10	0.10		2.46		
27.30	30.00		Sqm	2	2.70	0.10	0.10	0.10		0.54		
30.00	41.20		Sqm	2	11.20	0.10	0.10	0.10		2.24		
		2nd Cross Road (W1021)										
		(N-S)										
0.00	10.70		Sqm	2	10.70	0.10	0.10	0.10		2.14		
10.70	15.00		Sqm	2	4.30	0.10	0.10	0.10		0.86		
15.00	21.40		Sqm	2	6.40	0.10	0.10	0.10		1.28		
21.40	30.00		Sqm	2	8.60	0.10	0.10	0.10		1.72		
30.00	31.90		Sqm	2	1.90	0.10	0.10	0.10		0.38		
31.90	41.10		Sqm	2	9.20	0.10	0.10	0.10		1.84		
		1st Cross Road (W1311)										
		(N-S)										
0.00	11.20		Sqm	2	11.20	0.10	0.10	0.10		2.24		
11.20	15.00		Sqm	2	3.80	0.10	0.10	0.10		0.76		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	53.00		Sqm	2	8.00	0.10	0.10	0.10		1.60		
53.00	54.20		Sqm	2	1.20	0.10	0.10	0.10		0.24		
54.20	58.40	Culvert	Sqm	0	0.00	0.10	0.10	0.10		0.00		
58.40	60.00	Road Break	Sqm	0	0.00	0.10	0.10	0.10		0.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	118.70		Sqm	2	13.70	0.10	0.10	0.10		2.74		
118.70	119.80	Culvert	Sqm	0	0.00	0.10	0.10	0.10		0.00		
119.80	123.00	Road Break	Sqm	0	0.00	0.10	0.10	0.10		0.00		
123.00	135.00		Sqm	2	12.00	0.10	0.10	0.10		2.40		
135.00	150.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
150.00	165.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
165.00	180.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
180:00	195.40		Sqm	2	15.40	0.10	0.10	0.10		3.08		
195.40	196.90	Culvert	Sqm	0	0.00	0.10	0.10	0.10		0.00		
196.90	202.00	Road Break	Sqm	0	0.00	0.10	0.10	0.10		0.00		
202.00	209.20		Sqm	2	7.20	0.10	0.10	0.10		1.44		
209.20	210.00		Sqm	2	0.80	0.10	0.10	0.10		0.16		
210.00	217.00		Sqm	2	7.00	0.10	0.10	0.10		1.40		
217.00	225.00		Sqm	2	8.00	0.10	0.10	0.10		1.60		
225.00	233.30		Sqm	2	8.30	0.10	0.10	0.10		1.66		
		#68 Ashirvad Home Road to Dasarahalli Main Road (W0868)										
		(W-E)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		

Contractor

CIVIL Pro Sig..... Date..... BANGALORE

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
120.00	135.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
135.00	150.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
150.00	165.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
165.00	176.00		Sqm	2	11.00	0.10	0.10	0.10		2.20		
		1st Cross From Dasarahalli Main Road (1313) (S-N)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
120.00	135.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
135.00	138.20		Sqm	2	3.20	0.10	0.10	0.10		0.64		
138.20	142.20	Road Break	Sqm	0	0.00	0.10	0.10	0.10		0.00		
142.20	143.20	Culvert	Sqm	0	0.00	0.10	0.10	0.10		0.00		
143.20	150.00		Sqm	2	6.80	0.10	0.10	0.10		1.36		
150.00	165.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
165.00	179.00		Sqm	2	14.00	0.10	0.10	0.10		2.80		
		Sri Krishna Nilaya #16/2 House Road (W0680) (W-E)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	19.40		Sqm	2	4.40	0.10	0.10	0.10		0.88		
19.40	20.90	No Work	Sqm	0	0.00	0.10	0.10	0.10		0.00		
20.90	30.00		Sqm	2	9.10	0.10	0.10	0.10		1.82		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	62.80		Sqm	2	2.80	0.10	0.10	0.10		0.56		
		Kaveri Layout Main Road (W0682) (E-W)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
120.00	135.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
135.00	150.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
150.00	165.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
165.00	180.00		Sqm	2	1.00	0.10	0.10	0.10		0.20		
180.00	181.00		Sqm	2	14.00	0.10	0.10	0.10		2.80		
181.00	195.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
195.00	210.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
210.00	225.00		Sqm	2	6.20	0.10	0.10	0.10		1.24		
225.00	231.20											
		Shri S G Garag #12 House Road (W1011) (N-S)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	58.40		Sqm	2	13.40	0.10	0.10	0.10		2.68		

16.06.2023

Contractor

Civil Pro Sig..... Date..... PMC

16.06.2023

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
58.40	60.00		Sqm	2	1.60	0.10	0.10	0.10		0.32		
60.00	64.60		Sqm	2	4.60	0.10	0.10	0.10		0.92		
64.60	75.00		Sqm	2	10.40	0.10	0.10	0.10		2.08		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	94.80		Sqm	2	4.80	0.10	0.10	0.10		0.96		
		#52 Sri Venkataswami Nilaya House Road (W0846)										
		(W-E)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	86.90		Sqm	2	11.90	0.10	0.10	0.10		2.38		
		Zaid Enclave Beside Road #29 (W0844)										
		(E-W)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	26.60		Sqm	2	11.60	0.10	0.10	0.10		2.32		
		Muneshwara Swami Temple Road (W0686)										
		(E-W)										
0.00	11.20		Sqm	2	11.20	0.10	0.10	0.10		2.24		
11.20	15.00		Sqm	2	3.80	0.10	0.10	0.10		0.76		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	57.40		Sqm	2	12.40	0.10	0.10	0.10		2.48		
57.40	60.00		Sqm	2	2.60	0.10	0.10	0.10		0.52		
60.00	62.70		Sqm	2	2.70	0.10	0.10	0.10		0.54		
62.70	68.10		Sqm	2	5.40	0.10	0.10	0.10		1.08		
		Mariyannana Palya										
		1st Main Road, Akshaya House Road #70/71 (W1307)										
		(North To South)										
0.00	2.50		Sqm	2	2.50	0.10	0.10	0.10		0.50		
2.50	15.00		Sqm	2	12.50	0.10	0.10	0.10		2.50		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
120.00	135.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
135.00	150.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
150.00	165.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
165.00	175.40		Sqm	2	10.40	0.10	0.10	0.10		2.08		
		2nd Main Road (W1303)										
		(south To North)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	37.10		Sqm	2	7.10	0.10	0.10	0.10		1.42		

86.10

Contractor

CIVIL Pro Sig..... Date..... BANGALORE

Assistant Engineer

Assistant executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		Bharath Nagar										
		SF Timber & Furniture Opp Road, No 63/3 Near Abu Bakar Masjid Road										
		(E-W)										
0.00	2.00		Sqm	2	2.00	0.10	0.10	0.10		0.40		
2.00	15.00		Sqm	2	13.00	0.10	0.10	0.10		2.60		
15.00	27.80		Sqm	2	12.80	0.10	0.10	0.10		2.56		
27.80	30.00		Sqm	2	2.20	0.10	0.10	0.10		0.44		
30.00	32.90		Sqm	2	2.90	0.10	0.10	0.10		0.58		
32.90	35.20		Sqm	2	2.30	0.10	0.10	0.10		0.46		
35.20	45.00		Sqm	2	9.80	0.10	0.10	0.10		1.96		
45.00	51.30		Sqm	2	6.30	0.10	0.10	0.10		1.26		
		2nd Cross Pancharatna Industrial Beside Road (W0964)										
		(E-W)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	36.50		Sqm	2	6.50	0.10	0.10	0.10		1.30		
36.50	45.00		Sqm	2	8.50	0.10	0.10	0.10		1.70		
45.00	51.10		Sqm	2	6.10	0.10	0.10	0.10		1.22		
		3rd Cross Road (W0956)										
		(E-W)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	51.00		Sqm	2	6.00	0.10	0.10	0.10		1.20		
51.00	53.60	Culvet, No Work	Sqm	0	0.00	0.10	0.10	0.10		0.00		
53.60	60.00		Sqm	2	6.40	0.10	0.10	0.10		1.28		
60.00	61.60		Sqm	2	1.60	0.10	0.10	0.10		0.32		
61.60	73.80		Sqm	2	12.20	0.10	0.10	0.10		2.44		
73.80	75.00		Sqm	2	1.20	0.10	0.10	0.10		0.24		
75.00	77.20		Sqm	2	2.20	0.10	0.10	0.10		0.44		
77.20	89.40		Sqm	2	12.20	0.10	0.10	0.10		2.44		
89.40	90.00		Sqm	2	0.60	0.10	0.10	0.10		0.12		
90.00	96.90		Sqm	2	6.90	0.10	0.10	0.10		1.38		
96.90	105.00		Sqm	2	8.10	0.10	0.10	0.10		1.62		
105.00	120.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
120.00	123.60		Sqm	2	3.60	0.10	0.10	0.10		0.72		
123.60	127.20		Sqm	2	3.60	0.10	0.10	0.10		0.72		
127.20	133.60		Sqm	2	6.40	0.10	0.10	0.10		1.28		
133.60	135.00		Sqm	2	1.40	0.10	0.10	0.10		0.28		
135.00	142.20		Sqm	2	7.20	0.10	0.10	0.10		1.44		
		Abu Bhakhar Masjid Road (W1405)										
		(W-E)										
0.00	2.30		Sqm	2	2.30	0.10	0.10	0.10		0.46		
2.30	15.00		Sqm	2	12.70	0.10	0.10	0.10		2.54		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	78.50		Sqm	2	3.50	0.10	0.10	0.10		0.70		
		SEE SIGN house Beside Road (W1211)										
		(South To North)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30 00		Sqm	2	15.00	0.10	0.10	0.10		3.00		

70.10

Contractor

CIVIL Pro Sig..... Date..... PMC BANGALORE

15.06.2023

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	84.60		Sqm	2	9.60	0.10	0.10	0.10		1.92		
		KM Naveed Store Beside Road (W0962) (East To West)										
0.00	15.00											
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	83.80		Sqm	2	15.00	0.10	0.10	0.10		3.00		
			Sqm	2	8.80	0.10	0.10	0.10		1.76		
		Bharath Nagar Julka Masjid Road (E-W)										
0.00	5.10		Sqm	2	5.10	0.10	0.10	0.10		1.02		
5.10	15.00		Sqm	2	9.90	0.10	0.10	0.10		1.98		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	59.00		Sqm	2	14.00	0.10	0.10	0.10		2.80		
59.00	60.00		Sqm	2	1.00	0.10	0.10	0.10		0.20		
60.00	61.70		Sqm	2	1.70	0.10	0.10	0.10		0.34		
61.70	75.00		Sqm	2	13.30	0.10	0.10	0.10		2.66		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	92.50		Sqm	2	2.50	0.10	0.10	0.10		0.50		
92.50	102.00		Sqm	2	9.50	0.10	0.10	0.10		1.90		
102.00	105.00		Sqm	2	3.00	0.10	0.10	0.10		0.60		
105.00	110.30		Sqm	2	5.30	0.10	0.10	0.10		1.06		
110.30	120.00		Sqm	2	9.70	0.10	0.10	0.10		1.94		
120.00	135.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
135.00	150.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
150.00	165.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
165.00	180.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
180.00	190.90		Sqm	2	10.90	0.10	0.10	0.10		2.18		
190.90	195.00		Sqm	2	4.10	0.10	0.10	0.10		0.82		
195.00	202.00		Sqm	2	7.00	0.10	0.10	0.10		1.40		
202.00	210.00		Sqm	2	8.00	0.10	0.10	0.10		1.60		
210.00	225.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
225.00	240.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
240.00	255.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
255.00	259.30		Sqm	2	4.30	0.10	0.10	0.10		0.86		
259.30	266.80		Sqm	2	7.50	0.10	0.10	0.10		1.50		
266.80	270.00		Sqm	2	3.20	0.10	0.10	0.10		0.64		
270.00	274.70		Sqm	2	4.70	0.10	0.10	0.10		0.94		
274.70	285.00		Sqm	2	10.30	0.10	0.10	0.10		2.06		
285.00	289.00		Sqm	2	4.00	0.10	0.10	0.10		0.80		
		Alkhijum Masjid Road (W-E)										
0.00	9.80		Sqm	2	9.80	0.10	0.10	0.10		1.96		
9.80	15.00		Sqm	2	5.20	0.10	0.10	0.10		1.04		
15.00	17.00		Sqm	2	2.00	0.10	0.10	0.10		0.40		
17.00	30.00		Sqm	2	13.00	0.10	0.10	0.10		2.60		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	115.70		Sqm	2	10.70	0.10	0.10	0.10		2.14		
115.70	120.00		Sqm	2	4.30	0.10	0.10	0.10		0.86		

109.48

Contractor

CIVIL Pro
Sig.....
Date.....
PMC
BANGALORE

15.06.2023
Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
120.00	135.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
135.00	147.50		Sqm	2	12.50	0.10	0.10	0.10		2.50		
		Shabri Nagar										
		Ganesh temple Main Road (W0086)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	24.00		Sqm	2	9.00	0.10	0.10	0.10		1.80		
24.00	30.00		Sqm	2	6.00	0.10	0.10	0.10		1.20		
30.00	37.50		Sqm	2	7.50	0.10	0.10	0.10		1.50		
37.50	45.00		Sqm	2	7.50	0.10	0.10	0.10		1.50		
45.00	56.90		Sqm	2	11.90	0.10	0.10	0.10		2.38		
56.90	60.00		Sqm	2	3.10	0.10	0.10	0.10		0.62		
60.00	69.90		Sqm	2	9.90	0.10	0.10	0.10		1.98		
69.90	75.00		Sqm	2	5.10	0.10	0.10	0.10		1.02		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	103.50		Sqm	2	13.50	0.10	0.10	0.10		2.70		
103.50	105.00		Sqm	2	1.50	0.10	0.10	0.10		0.30		
105.00	110.30		Sqm	2	5.30	0.10	0.10	0.10		1.06		
110.30	120.00		Sqm	2	9.70	0.10	0.10	0.10		1.94		
120.00	130.10		Sqm	2	10.10	0.10	0.10	0.10		2.02		
130.10	131.30	Culvert	Sqm	0	0.00	0.10	0.10	0.10		0.00		
131.30	136.70		Sqm	2	5.40	0.10	0.10	0.10		1.08		
		(S-N)										
0.00	6.20		Sqm	2	6.20	0.10	0.10	0.10		1.24		
6.20	7.30		Sqm	2	1.10	0.10	0.10	0.10		0.22		
7.30	8.50	Culvert	Sqm	0	0.00	0.10	0.10	0.10		0.00		
8.50	15.00		Sqm	2	6.50	0.10	0.10	0.10		1.30		
15.00	25.10		Sqm	2	10.10	0.10	0.10	0.10		2.02		
25.10	30.00		Sqm	2	4.90	0.10	0.10	0.10		0.98		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	53.80		Sqm	2	8.80	0.10	0.10	0.10		1.76		
53.80	54.90		Sqm	2	1.10	0.10	0.10	0.10		0.22		
		13th Cross Road (W0203)										
		(S-N)										
0.00	2.50		Sqm	2	2.50	0.10	0.10	0.10		0.50		
2.50	9.70		Sqm	2	7.20	0.10	0.10	0.10		1.44		
9.70	15.00		Sqm	2	5.30	0.10	0.10	0.10		1.06		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	37.30		Sqm	2	7.30	0.10	0.10	0.10		1.46		
		12th Cross Road (W0201)										
		(S-N)										
0.00	12.20		Sqm	2	12.20	0.10	0.10	0.10		2.44		
12.20	15.00		Sqm	2	2.80	0.10	0.10	0.10		0.56		
15.00	16.10		Sqm	2	1.10	0.10	0.10	0.10		0.22		
16.10	24.20		Sqm	2	8.10	0.10	0.10	0.10		1.62		
24.20	30.00		Sqm	2	5.80	0.10	0.10	0.10		1.16		
30.00	35.70		Sqm	2	5.70	0.10	0.10	0.10		1.14		
35.70	36.80		Sqm	2	1.10	0.10	0.10	0.10		0.22		
		11th Cross Road (W0177)										
		(S-N)										
0.00	6.00		Sqm	2	6.00	0.10	0.10	0.10		1.20		
6.00	9.60		Sqm	2	3.60	0.10	0.10	0.10		0.72		
9.60	15.00		Sqm	2	5.40	0.10	0.10	0.10		1.08		
15.00	18.90		Sqm	2	3.90	0.10	0.10	0.10		0.78		
18.90	30.00		Sqm	2	11.10	0.10	0.10	0.10		2.22		
30.00	34.70		Sqm	2	4.70	0.10	0.10	0.10		0.94		
34.70	36.40		Sqm	2	1.70	0.10	0.10	0.10		0.34		

65.44

Contractor

CIVIL Pro Sig..... Date..... PMC BANGALORE

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		Hegade Nagar										
		6th Cross Road (W0065)										
		(North To South)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	50.30		Sqm	2	5.30	0.10	0.10	0.10		1.06		
50.30	58.00		Sqm	2	7.70	0.10	0.10	0.10		1.54		
58.00	60.00		Sqm	2	2.00	0.10	0.10	0.10		0.40		
60.00	62.20		Sqm	2	2.20	0.10	0.10	0.10		0.44		
62.20	67.40		Sqm	2	5.20	0.10	0.10	0.10		1.04		
67.40	75.00		Sqm	2	7.60	0.10	0.10	0.10		1.52		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
120.00	135.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
135.00	150.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
150.00	165.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
165.00	180.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
180.00	195.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
195.00	199.40		Sqm	2	4.40	0.10	0.10	0.10		0.88		
199.40	201.80		Sqm	2	2.40	0.10	0.10	0.10		0.48		
201.80	207.60	Road Break	Sqm	0	0.00	0.10	0.10	0.10		0.00		
207.60	210.00		Sqm	2	2.40	0.10	0.10	0.10		0.48		
210.00	225.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
225.00	235.80		Sqm	2	10.80	0.10	0.10	0.10		2.16		
235.80	240.00		Sqm	2	4.20	0.10	0.10	0.10		0.84		
240.00	255.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
255.00	270.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
270.00	285.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
285.00	300.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
300.00	315.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
315.00	330.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
330.00	334.50		Sqm	2	4.50	0.10	0.10	0.10		0.90		
334.50	345.00		Sqm	2	10.50	0.10	0.10	0.10		2.10		
345.00	360.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
360.00	375.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
375.00	390.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
390.00	405.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
405.00	420.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
420.00	429.40		Sqm	2	9.40	0.10	0.10	0.10		1.88		
429.40	431.70		Sqm	2	2.30	0.10	0.10	0.10		0.46		
431.70	433.30		Sqm	2	1.60	0.10	0.10	0.10		0.32		
		7th Cross Road (W0061)										
		(South To North)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
120.00	135.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
135.00	150.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
150.00	165.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
165.00	180.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
180.00	195.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
195.00	207.50		Sqm	2	12.50	0.10	0.10	0.10		2.50		

127

Contractor

CIVIL Pro Sig..... Date..... PMC BANGALORE

19.06.2023

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		8th Cross Road (W0053) (North To South)										
0.00	3.60		Sqm	2	3.60	0.10	0.10	0.10		0.72		
3.60	9.70		Sqm	2	6.10	0.10	0.10	0.10		1.22		
9.70	15.00		Sqm	2	5.30	0.10	0.10	0.10		1.06		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	57.70		Sqm	2	12.70	0.10	0.10	0.10		2.54		
57.70	60.00		Sqm	2	2.30	0.10	0.10	0.10		0.46		
60.00	63.80		Sqm	2	3.80	0.10	0.10	0.10		0.76		
63.80	75.00		Sqm	2	11.20	0.10	0.10	0.10		2.24		
75.00	85.20		Sqm	2	10.20	0.10	0.10	0.10		2.04		
85.20	90.00		Sqm	2	4.80	0.10	0.10	0.10		0.96		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
120.00	135.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
135.00	150.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
150.00	165.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
165.00	180.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
180.00	193.20		Sqm	2	13.20	0.10	0.10	0.10		2.64		
193.20	195.00		Sqm	2	1.80	0.10	0.10	0.10		0.36		
195.00	202.90		Sqm	2	7.90	0.10	0.10	0.10		1.58		
202.90	209.80		Sqm	2	6.90	0.10	0.10	0.10		1.38		
		9th Cross Road (W0049) South To north										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
120.00	135.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
135.00	150.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
150.00	165.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
165.00	180.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
180.00	188.90		Sqm	2	8.90	0.10	0.10	0.10		1.78		
188.90	192.80		Sqm	2	3.90	0.10	0.10	0.10		0.78		
192.80	195.00		Sqm	2	2.20	0.10	0.10	0.10		0.44		
195.00	210.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
210.00	216.70		Sqm	2	6.70	0.10	0.10	0.10		1.34		
		5th Cross Road (W0069) (south To North)										
0.00	4.00		Sqm	2	4.00	0.10	0.10	0.10		0.80		
4.00	15.00		Sqm	2	11.00	0.10	0.10	0.10		2.20		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
120.00	135.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
135.00	150.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
150.00	165.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
165.00	180.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
180.00	195.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
195.00	210.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
210.00	225.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
225.00	231.50		Sqm	2	6.50	0.10	0.10	0.10		1.30		

131.60

CGC INFRA PVT. LTD. BANGALORE

Contractor

CIVIL Pro Sig..... Date..... PMC

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		ANJANADRI LAYOUT										
		5th A Cross Raod (W0476)										
		(East To West)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	62.90		Sqm	2	2.90	0.10	0.10	0.10		0.58		
62.90	68.70		Sqm	2	5.80	0.10	0.10	0.10		1.16		
68.70	69.00		Sqm	2	0.30	0.10	0.10	0.10		0.06		
69.00	69.50		Sqm	2	0.50	0.10	0.10	0.10		0.10		
		Cross Road 2 (W0723)										
		(South To North)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	29.80		Sqm	2	14.80	0.10	0.10	0.10		2.96		
		Cross Road 1 (W0727)										
		(South To North)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	25.50		Sqm	2	10.50	0.10	0.10	0.10		2.10		
25.50	30.00		Sqm	2	4.50	0.10	0.10	0.10		0.90		
30.00	31.10		Sqm	2	1.10	0.10	0.10	0.10		0.22		
		1st main Road (manyatha Compound) (W0387)										
		(North To South)										
0.00	4.40		Sqm	2	4.40	0.10	0.10	0.10		0.88		
4.40	15.00		Sqm	2	10.60	0.10	0.10	0.10		2.12		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	70.40		Sqm	2	10.40	0.10	0.10	0.10		2.08		
70.40	76.70		Sqm	2	6.30	0.10	0.10	0.10		1.26		
76.70	90.00		Sqm	2	13.30	0.10	0.10	0.10		2.66		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
120.00	135.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
135.00	149.70		Sqm	2	14.70	0.10	0.10	0.10		2.94		
149.70	150.00		Sqm	2	0.30	0.10	0.10	0.10		0.06		
150.00	165.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
165.00	180.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
180.00	189.90		Sqm	2	9.90	0.10	0.10	0.10		1.98		
189.90	195.00		Sqm	2	5.10	0.10	0.10	0.10		1.02		
195.00	206.80		Sqm	2	11.80	0.10	0.10	0.10		2.36		
		AMARAJOYTHI LAYOUT										
		Amarajyothi Layout										
		2nd Cross Road (W0754)										
		(West To East)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	15.80		Sqm	2	0.80	0.10	0.10	0.10		0.16		
15.80	30.00		Sqm	2	14.20	0.10	0.10	0.10		2.84		
30.00	35.50		Sqm	2	5.50	0.10	0.10	0.10		1.10		
35.50	40.50		Sqm	2	5.00	0.10	0.10	0.10		1.00		
40.50	45.00		Sqm	2	4.50	0.10	0.10	0.10		0.90		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
120.00	135.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		

94.44

CGC INFRA PVT. LTD. Contractor

CIVIL Pro Sig..... Date..... PMC BANGALORE

19/6/2023
Assistant Engineer

Assistant executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
135.00	150.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
150.00	161.30		Sqm	2	11.30	0.10	0.10	0.10		2.26		
		Vidhya Sagar Layout										
		Vidhya Sagar Layout main Road (W1080)										
		(East To West)										
0.00	15.00											
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	55.40		Sqm	2	15.00	0.10	0.10	0.10		3.00		
55.40	60.00		Sqm	2	10.40	0.10	0.10	0.10		2.08		
60.00	75.00		Sqm	2	4.60	0.10	0.10	0.10		0.92		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
120.00	135.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
135.00	150.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
150.00	165.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
165.00	174.20		Sqm	2	15.00	0.10	0.10	0.10		3.00		
174.20	179.70		Sqm	2	9.20	0.10	0.10	0.10		1.84		
179.70	180.00		Sqm	2	5.50	0.10	0.10	0.10		1.10		
180.00	195.00		Sqm	2	0.30	0.10	0.10	0.10		0.06		
195.00	210.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
210.00	225.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
225.00	240.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
240.00	255.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
255.00	261.90		Sqm	2	6.90	0.10	0.10	0.10		1.38		
		Mariyannapalya										
		Frank Road (W0936)										
		West To East										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	50.90		Sqm	2	5.90	0.10	0.10	0.10		1.18		
50.90	60.00		Sqm	2	9.10	0.10	0.10	0.10		1.82		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
120.00	135.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
135.00	150.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
150.00	165.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
165.00	174.00		Sqm	2	9.00	0.10	0.10	0.10		1.80		
		Cross Road (W1337)										
		North to South										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	55.20		Sqm	2	10.20	0.10	0.10	0.10		2.04		
		Mariya Street Kensari School opp										
		4th Cross Road (1351)										
		North to South										
0.00	10.50		Sqm	2	10.50	0.10	0.10	0.10		2.10		
10.50	15.40		Sqm	2	4.90	0.10	0.10	0.10		0.98		
15.40	30.00		Sqm	2	14.60	0.10	0.10	0.10		2.92		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		

1180.48

CCC INFRA PROJECTS PVT. LTD. Contractor

CIVIL Pro Sig..... Date..... PMC BANGALORE

19/6/2023

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
75.00	85.60		Sqm	2	10.60	0.10	0.10	0.10		2.12		
		4th B Cross Road (W1351)										
		West to East										
0.00	6.70		Sqm	2	6.70	0.10	0.10	0.10		1.34		
6.70	13.00		Sqm	2	6.30	0.10	0.10	0.10		1.26		
13.00	15.00		Sqm	2	2.00	0.10	0.10	0.10		0.40		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	51.30		Sqm	2	6.30	0.10	0.10	0.10		1.26		
		Cross Road (W1359)										
		North to South										
0.00	12.90		Sqm	2	12.90	0.10	0.10	0.10		2.58		
12.90	24.00		Sqm	2	11.10	0.10	0.10	0.10		2.22		
24.00	34.70		Sqm	2	10.70	0.10	0.10	0.10		2.14		
34.70	39.20		Sqm	2	4.50	0.10	0.10	0.10		0.90		
39.20	51.70		Sqm	2	12.50	0.10	0.10	0.10		2.50		
		4thA Cross Road (W0923)										
		West to East										
0.00	4.00		Sqm	2	4.00	0.10	0.10	0.10		0.80		
4.00	15.00		Sqm	2	11.00	0.10	0.10	0.10		2.20		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	67.10		Sqm	2	7.10	0.10	0.10	0.10		1.42		
		Munikempanna layout										
		9th Cross Road (W1025)										
		East to West										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	59.30		Sqm	2	14.30	0.10	0.10	0.10		2.86		
		9th Cross Road (W1031)										
		North To South										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	40.00		Sqm	2	10.00	0.10	0.10	0.10		2.00		
		9th Cross Road (W0676)										
		East to West										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	109.00		Sqm	2	4.00	0.10	0.10	0.10		0.80		
109.00	120.00		Sqm	2	11.00	0.10	0.10	0.10		2.20		
120.00	131.10		Sqm	2	11.10	0.10	0.10	0.10		2.22		
131.10	144.00		Sqm	2	12.90	0.10	0.10	0.10		2.58		
144.00	150.00		Sqm	2	6.00	0.10	0.10	0.10		1.20		
150.00	165.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
165.00	180.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
180.00	195.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
195.00	210.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
210.00	225.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
225.00	240.00		Sqm	2	5.40	0.10	0.10	0.10		1.08		
240.00	245.40											

105.48

CGC INFRA PROJECTS PVT. LTD. Contractor

CIVIL Pro Sig..... Date..... PMC BANGALORE

15/6/2021

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		Cross Road -2 (W1009)										
		North to South										
0.00	11.00		Sqm	2	11.00	0.10	0.10	0.10		2.20		
11.00	15.00		Sqm	2	4.00	0.10	0.10	0.10		0.80		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	36.90		Sqm	2	6.90	0.10	0.10	0.10		1.38		
		Total Executed Quantity										
		Tender Quantity								**1329.38**		
		Now to be paid Quantity								**1755.12**		
										1329.38	**455.00**	**604868.00**
Item No.20		Dismantling of cement concrete pavement by mechanical means using pneumatic tools, breaking to pieces not exceeding 0.02 cum in volume and stock piling at designated locations and disposal of dismantled materials stacking serviceable and unserviceable materials seperately complete as per specifications. and as per the directions of the Engineer-in-charge of the work										
			Cum									
		Vide Total executed Quantity from premeasuremet Page no. 93 & 94								**328.91**		
		Total Executed Quantity								**328.91**		
		Tender Quantity								**661.25**		
		DPQ Quantity Paid in 1st RA Bill								**70.72**		
		Now to be paid Quantity								**258.19**	**1030.00**	**265936.00**
Item No.21		Cement concrete pavement.Construction of un-reinforced plain cement concrete pavement, using a grade concrete M30 over a prepared base with OPC coarse aggregate @ 0.69cum fine aggregate @ 0.46cum,coarse and fine aggregate confirming to IS:383-2016,with superplastisiser @3lts confirming to IS9103-2008mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the form work as per drawing). Spreading the concrete with shovels, rackers compacted using needle, screed and plate vibrator and finished in a continuous operation including provision of contraction, expansion, construction and longitudinal joints including groove cutting charges, joint filler, separation membrane, selant primer, joint sealant, admixtures as approved, curing compound, finishing to lines and grades, textured with texturing machine,and curing including cost of all materials,labour,hire chargedof machines,all lead and lift charges etc., complete as per specifications. and as per the directions of the Engineer-in-charge of the work										
Measurements taken on												
		Quantity Measured in 1st RA Bill								**130.60**		
		Present Bill Measurement										
		Bharath Nagar										
		Cross Road (W1405)										
		(N-S)										
0.00	15.00		Cum	1	15.00	3.10	3.00	3.05	0.15	6.86		
15.00	30.00		Cum	1	15.00	3.00	3.05	3.03	0.15	6.81		
30.00	45.00		Cum	1	15.00	3.05	3.00	3.03	0.15	6.81		
45.00	60.00		Cum	1	15.00	3.00	3.20	3.10	0.15	6.98		
60.00	75.00		Cum	1	15.00	3.20	3.10	3.15	0.15	7.09		
75.00	90.00		Cum	1	15.00	3.10	3.55	3.33	0.15	7.48		
90.00	91.10		Cum	1	1.10	3.55	3.60	3.58	0.15	0.59		
91.10	103.10		Cum	1	12.00	3.25	3.05	3.15	0.15	5.67		
103.10	105.00		Cum	1	1.90	2.40	2.15	2.28	0.15	0.65		
105.00	120.00		Cum	1	15.00	2.15	2.50	2.33	0.15	5.23		
120.00	122.60		Cum	1	2.60	2.50	2.45	2.48	0.15	0.97		
		AIMAN TRADERS - Beside Road (W1439)										
		(S-N)										
0.00	9.90		Cum	1	9.90	5.25	4.40	4.83	0.15	7.17		
9.90	12.70		Cum	1	2.80	3.60	3.70	3.65	0.15	1.53		
12.70	14.20		Cum	1	1.50	4.50	3.70	4.10	0.15	0.92		
14.20	15.00		Cum	1	0.80	4.60	4.60	4.60	0.15	0.55		
15.00	20.80		Cum	1	5.80	4.60	4.95	4.78	0.15	4.15		
20.80	23.00		Cum	1	2.20	5.50	5.35	5.43	0.15	1.79		
23.00	30.00		Cum	1	7.00	4.45	3.95	4.20	0.15	4.41		
30.00	40.00		Cum	1	10.00	3.95	3.65	3.80	0.15	5.70		
40.00	43.40		Cum	1	3.40	3.00	2.70	2.85	0.15	1.45		
43.40	44.80		Cum	1	1.40	3.25	3.20	3.23	0.15	0.68		
		(E-W)										
0.00	15.00		Cum	1	15.00	4.10	3.15	3.63	0.15	8.16		

91.64

CGC INFRA PVT LTD Contractor

CIVIL Pro Sig..... Date..... PMC BANGALORE

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
15.00	22.30		Cum	1	7.30	3.15	3.30	3.23	0.15	3.53		
		KMC Mansion Beside Road (W1459)										
		(S-N)										
0.00	15.00		Cum	1	15.00	4.30	4.50	4.40	0.15	9.90		
15.00	29.00		Cum	1	14.00	4.50	4.90	4.70	0.15	9.87		
29.00	30.00		Cum	1	1.00	4.15	4.10	4.13	0.15	0.62		
30.00	45.00		Cum	1	15.00	4.10	4.55	4.33	0.15	9.73		
45.00	49.00		Cum	1	4.00	4.55	4.40	4.48	0.15	2.69		
		GLAM Shine Beauty Parlour Road (W1467)										
		(S-N)										
0.00	15.00		Cum	1	15.00	4.30	3.95	4.13	0.15	9.28		
15.00	30.00		Cum	1	15.00	3.95	3.80	3.88	0.15	8.72		
30.00	43.00		Cum	1	13.00	3.80	3.90	3.85	0.15	7.51		
43.00	45.00		Cum	1	2.00	3.45	3.40	3.43	0.15	1.03		
45.00	51.60		Cum	1	6.60	3.40	3.90	3.65	0.15	3.61		
51.60	52.50		Cum	1	0.90	2.90	2.70	2.80	0.15	0.38		
		Nashimen Rice Mart , Opp Road (W1475)										
0.00	15.00		Cum	1	15.00	4.20	4.05	4.13	0.15	9.28		
15.00	30.00		Cum	1	15.00	4.05	4.05	4.05	0.15	9.11		
30.00	45.00		Cum	1	15.00	4.05	3.80	3.93	0.15	8.83		
45.00	57.00		Cum	1	12.00	3.80	5.00	4.40	0.15	7.92		
		Deduction										
			Cum	-2	0.64				0.15	-0.19		
					Area of Circle=3.142*0.9*0.9/4=0.64							
			Cum	-2	0.45	0.45	0.45	0.45	0.15	-0.06		
			Cum	-3	0.45	0.45	0.45	0.45	0.15	-0.09		
			Cum	-2	0.45	0.45	0.45	0.45	0.15	-0.06		
			Cum	-4	0.45	0.45	0.45	0.45	0.15	-0.12		
			Cum	-2	0.64				0.15	-0.19		
					Area of Circle=3.142*0.9*0.9/4=0.64							
			Cum	-2	0.45	0.45	0.45	0.45	0.15	-0.06		
			Cum	-3	0.45	0.45	0.45	0.45	0.15	-0.09		
			Cum	-3	0.45	0.45	0.45	0.45	0.15	-0.09		
			Cum	-1	0.64				0.15	-0.10		
					Area of Circle=3.142*0.9*0.9/4=0.64							
			Cum	-1	0.45	0.45	0.45	0.45	0.15	-0.03		
			Cum	-1	1.75	0.70	0.70	0.70	0.15	-0.18	100.74	
		Total Executed Quantity								**322.97**		
		Tender Quantity								**767.47**		
		DPQ Quantity Paid in 1st RA Bill								**130.60**		1084005.00
		Now to be paid Quantity								**192.38**	**5635.00**	**1084061.00**
E1		Removing and resetting of footpath slab and as per the directions of the Engineer-in-charge of the work										
			Sqm									
		Total Executed Quantity Recorded in 1st RA Bill								**648.29**		
		Reserved Qnty in 1st RA Bill to be Released								**648.29**	**237.35**	**153870.00**

153872.00

130.60 + 192.38 = 322.98

CGC INFRA PVT. LTD. Contractor

CIVIL Pro Sig..... Date..... PMC BANGALORE

Assistant Engineer 19/6/23

Assistant Executive Engineer 19/6

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
	E2	Construction of Granular Sub-Base of required grading as per design mixing in a mechanical mix plant at OMC, carriage of mixed Material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the desired density, complete and as per the directions of the Engineer-in-charge of the work										
			Cum									
		Vide Total executed Quantity from premeasuremet Page no. 95 & 96										
		Total Executed Quantity								1441.15		
		Reserved Qnty in 1st RA Bill to be Released								1441.15		2968531.00
		Present Bill Quantity								1130.78	**2607.52**	**2948536.00**
										310.37	**2607.52**	**809288.00**
										809296.00	**Sub Total**	**41723125.00**
											GST @18%	**7510163.00**
											TOTAL AMOUNT	**49233288.00**

Contractor

CIVIL Pro Sig..... Date..... PMC BANGALORE

19/6/2023

Assistant Engineer

Assistant executive Engineer

Scanned by CamScanner